REPORT NO. 20-3

NO. OF PAGES 65

FILMED IN THE CONDITION AND IN ITS
ENTIRETY AS THE REPORT WAS FOUND

No. 36847

Court of Common Pleas Montgomery County Ohio

Third Report of the Board of Directors

THE MIAMI CONSERVANCY DISTRICT

In the Court of Common Pleas Montgomery County, Ohio

In the Matter of The Miami Conservancy District 36847 No. 36837

Third Report of the Board of Directors

To the Honorable Judges of the Court of Common Pleas:

This Third Report of the Board of Directors of The Miami Conservancy District is respectfully submitted in the above cause to the Court of Common Pleas, in response to its former orders and is intended to supply a review of the transactions of the Board during the last twelve months. Exhibit "A" is a supplemental report of the Chief Engineer and Exhibit "B" is a full financial report as audited by Messrs. Tanner, Gilman and Ellis, certified public accountants, showing receipts and disbursements for the period January 1 to June 30, 1920, inclusive. Also filed herewith as Exhibit "C" is a separate document showing receipts and disbursements for the period July 1 to December 31, 1919, inclusive, likewise audited by the above accountants. These reports together constitute a full exhibit of financial transactions for the year July 1, 1919, to June 30, 1920, inclusive. Both financial reports are accompanied with corresponding balance sheets, together with auditors' comments. As before, the reports of receipts and disbursements are arranged in classifications, since a detailed report of each expenditure with suitable notations of amounts, dates and persons, would constitute a too voluminous and quite impracticable document. The auditors' comments contain explanatory notes in greater detail than heretofore and it will be observed that columns show footings under proper classifications, from the inception of the District.

The Board of Directors desires to note the steady and marked progress of every department of the work and views with considerable satisfaction the fact that the year now closing has registered many important steps forward. To handle the many affairs of the

District the most efficiently, the departmental system of organization has been followed, namely, Administrative, Engineering and Construction, Legal, and Taxation. Each department has its own subdivisions, as for instance, the Administrative includes Land and Pay Roll Divisions and the Department of Engineering and Construction includes all activities growing out of the actual execution of the various projects provided for in the Official Plan. The Legal Department supervises and attends to all matters of litigation, preparation of deeds, land purchases, adjustments, abstracts of title, legal advice, drawing of contracts and any other matters requiring the assistance of counsel. The work incident to carrying out and completing the legal details of the railroad contracts alone, demands constant and skillful attention. The Taxation Department prepares the annual duplicate and delinquent lists. It works in close co-operation with the County Auditors, Treasurers and Budget Commissioners and attends to the semi-annual tax settlements. We mention these things because of the keen interest of the Court, as shown from time to time, in the working out of the District's many-sided activities, and its sympathetic willingness to assist the Directors in the various problems of Administration which may be called to its attention.

Upon the Department of Engineering and Construction, of course, rests the responsibility for actual construction. It has continued to meet with fine judgment and skill the various intricate problems of engineering and construction, complicated as they are by unusual economic and industrial conditions. The prolonged inclement weather of last winter and spring constituted deterring features, but in spite of this, as well as an unsettled labor and material market, the Board is pleased to say that there has been no retardation in any important step. The attention of the Court is respectfully called to the remarks of the Chief Engineer in some of the above particulars, especially those relating to the procuring of labor, material and supplies. As will be noted, the work on the whole continues to progress on scheduled time, and in some cases in advance of it. Further comments in this particular will be made later on in this report.

Bonds

The sale of the final allotment of the original issue of bonds was made in January last, thereby making an aggregate amount of issued and outstanding bonds \$24,340,690.83. These were issued

chiefly in denominations of \$1,000.00, were purchased by the original syndicate and netted the District a premium of \$142,061.89. They found ready distribution, this fact being attributable not only to the intrinsic merit of the bonds, but also to the strength and wide marketing facilities of the syndicate. Without the strong financial backing of the underwriting houses, consisting of The National City Company, The Guaranty Trust Company and Messrs. Harris, Forbes and Company, the whole project of the District would have been almost impossible. The Board desires hereby to express its appreciation of the co-operation of numerous friends who have cordially assisted in the handling of its bonds in connection with the syndicate above named.

The attention of the Court is respectfully called to the item of interest earnings as shown in the Financial Reports, from which source considerable revenue has been obtained. This, together with the premiums paid on the last two sales of bonds, has more than counterbalanced the discount at which the original sale of fifteen millions was made. Other items of revenue, such as farm earnings, etc., have likewise increased the District's income over and above the net proceeds of bond sales. These are fully shown in the Exhibits.

Tax Levy

The third annual levy for taxes was transmitted for collection to all benefitted counties on or before September first of this year as provided by the Conservancy Act. The amount of this levy is \$2,058,231.78, in which is included the sum of \$333,333.33, being one-half of the bond principal maturing December 1, 1922. All of the foregoing figures included the statutory ten per cent contingent fund. Previous annual levies have been closed with but slight loss on account of delinquencies. All unit assessments, that is, assessments against political subdivisions as such, have been promptly certified over by the various taxing bodies to the respective budget commissions, duly collected, and paid over at settlement day, with but slight diminution on account of general delinquencies. Within a few years each unit will doubtless have created a surplus fund out of which temporary minus balances can be met pending collection of the general delinquent list. All advances from construction funds authorized by the Board for payment of interest on bonds have been repaid with interest at 3 per cent and at the present time the contingent fund is carrying the necessary interest advances

over and above proceeds of tax collections, as contemplated by the Act. As indicated above, payment of assessments has been extremely satisfactory and there is delinquent at October 1, 1920, on the combined Conservancy duplicate of 1918 and 1919 of \$3,300,994.22 net, but \$20,363.27, this being only six-tenths of one per cent of the whole.

All interest coupons have been promptly paid at the office of the State Treasurer, who is provided sufficiently in advance with funds for that purpose by an appropriation out of the District's treasury. The District's funds deposited for that purpose are accorded interest at 3.12 per cent on daily balances. This interest is credited to the bond interest account. The cost of maintenance of finished portions of the work will be met by a slight maintenance tax, which will be levied pro rata according to benefits as soon as such cost shall justify.

Court Convenes

On July 1 and 2 of this year, the Judges of this Court met in session at Dayton, Ohio, for the purpose of considering certain changes in the Official Plan, which had been recommended by the Board of Directors, and the transaction of miscellaneous matters of business. The changes, which were of a minor kind, related to the works at Coke Otto in Butler County, Black Street bridge at Hamilton and river work at Troy. These received the approval of the Court. At the same session Mr. Henry M. Allen was reappointed Director for an additional five-year term, ending June 28, 1925. The Court spent portions of each day in making an inspection trip of the works.

Lands

The farm lands of the District have continued under proper cultivation and all village and city property is favorably rented. The United States Government continues to lease the Wilbur Wright Aviation Field, near Fairfield, Greene County, at an annual rental of \$20,000. The Board has adopted the definite policy of disposing of all real estate unnecessary to its further uses, retaining all easements and other rights. In view of that policy it is offering such holdings for sale at the best obtainable prices. It has lately proceeded with an intensive program of land sale advertising, with the thought of increasing the scope of its market and shortening the

period of land liquidation. This publicity has created a wide interest in the farm lands, which no doubt will reflect itself in increasing sales.

Reference was made in the Second Report to the proposed relocation of the Village of Osborn. A corporation has lately been formed by citizens of the village for the purpose of bringing about that step, and negotiations are now in progress whereby the District will agree to sell at its approximate cost, sufficient land for a new site. The lands selected for this purpose are located about 1½ miles southeast of the present village and eastwardly from Fairfield. The new site has the advantages of railroad facilities and trolley service equivalent to those of the present location. It is also contemplated that this company will purchase from the District the existing structures in the present village of Osborn, many of which are suitable for moving and placing on new foundations. The enterprise is a most commendable one and has the full sympathy of the Board of Directors, whose friendly co-operation will be extended in every consistent manner and degree.

Litigation

During the year there has been a further reduction in number of benefit and appropriation appeal cases. All appeals have been closed in the Counties of Hamilton, Butler, Warren and Shelby. The remainder are distributed as follows: Montgomery County, benefit cases 5; Greene County, appropriation cases, 1; Miami County, benefit cases, 187; appropriation cases, 18; Clark County, appropriation cases, 1. There were no appeals in Preble County. There is at the present time no other litigation of legal importance to the District.

Progress and Cost

The work of the District has now reached the point where practical and substantial protection is being afforded. This is especially true at Middletown and Hamilton, where the advanced point of completion of the Germantown dam in April, 1920, served to prevent uncomfortable water conditions. The high water of last spring again emphasized, in the utmost degree, the importance of expediting construction. In the Second Report the statement was made that the Board was not then ready to express itself finally upon that subject. The country was then in the midst of unusual

conditions of unsettlement and cost of material, labor and supplies tended steadily higher. This upset all previous calculations and made necessary the deferring of definite statements until a period of lower cost levels, or at least cost stabilization, had been reached. Indications at the present time are strongly in favor of one or the other of the above conditions, thereby affording more reliable bases for estimates. The proceeds of land liquidations will not produce sufficient funds to complete the Plan and therefore, in view of the financial requirements for that purpose and upon a revision of estimates, the Board made an additional levy of 14 per cent against benefits, thereby realizing the sum of \$10,793,231.17. This sum contains the 10 per cent contingent fund and produces a net maximum sum available for bonds of \$9,713,905.05. This amount represents, in the judgment of the Board, the ultimate additional cost of completing the Official Plan, over and above the net revenues heretofore received from bond sales and other miscellaneous sources, or estimated to be received. This is 38 per cent and is gross, as it gives only partial effect to liquidation of the potential assets of the District, such as farm lands, city and village property and other minor sources of income. Any salvage revenues not considered in the above figures can be used either in the purchase and retirement of outstanding bonds, or in the abatement of tax levies. The Board concludes that the increase above shown does not compare unfavorably with other enterprises proceeding under similar conditions.

Summary

The friendly co-operation of practically the entire population of the District is a source of genuine pleasure to the Board, resulting as it does in the removal of many impediments which might otherwise retard the work. No serious disaster has overtaken any portion of the program. Loss of life has been remarkably low and major casualties have been below the usual experience in construction enterprises of similar kinds. The Industrial Commission of Ohio has worked in complete sympathy and accord in the administration of the Workmen's Compensation Law and every official in State, County and Municipality, whenever called upon, has cheerfully complied with his portion of administration. This is sincerely appreciated by the Board. It is interesting to observe that the information service of the District again manifested its usefulness during the high water of April, 1920, as the public accepted its bulletins and telephone information with complete confidence. The

prognostications of the District's Meterological Department, based upon the reports from every available source, proved to be highly accurate. This adds to the promise of its usefulness in future acute conditions, pending the final completion of the works of the District. The co-operation of this Court, which, after all, is the directing head of the enterprise, merits the sincere thanks of the Board and these thanks are no less those of the public than of the Board, for it, the public, with its manifold interest and investment in lives and property, will become the beneficiary of the broad and sympathetic understanding on the part of the Judges of the Court, of the objects sought to be attained.

The Board notes with regret the recent passing away of the Hon. Dennis Dwyer, formerly a judge of the Common Pleas Court of Montgomery County and always a firm friend of the work and aims of the District. He was a man of sterling worth, forward looking, with a heart and mind always responsive to the needs of his fellow men. We desire hereby to pay tribute to him as one who, at an early date after March, 1913, grasped with a clear and certain mind, the feasibility of those flood prevention plans which afterwards were worked out and officially adopted.

In conclusion, the Board desires to state that it will be a pleasure to extend any further information desired either upon the subjects herein mentioned or upon any other phase of the enterprise.

E. A. DEEDS, HENRY M. ALLEN, GORDON S. RENTSCHLER,

Directors.

EZRA M. KUHNS, Secretary. Dayton, Ohio, October 15, 1920.

Exhibit A

Department of Engineering and Construction

General Statement of Progress

January 1, 1918, initiated the construction period of the Conservancy District. The first year was one of preparation, and the second, of building railroad and outlet structures. Progress to October 1, 1919, has been covered by reports rendered on November 30, 1918, and October 15, 1919. The eleven months from October 1, 1919, to September 1, 1920, have witnessed rapid progress in the widely diversified program of construction. After many vexatious delays traffic was turned over upon the new lines of the Baltimore and Ohio and the Cleveland, Chicago, Cincinnati & St. Louis Railways during the past summer, and the remainder of the work of relocating public utilities is rapidly nearing completion. The outlet structure at Taylorsville, the last of these great structures to be built, has been nearly completed. The local protection work at Middletown, with the exception of a flood gate and some concrete revetment, has been finished. The rivers at Germantown, Englewood, Lockington, and Huffman have been diverted through the outlet works, and the dams are built across the old river beds. Noteworthy progress has been made on the difficult and tedious local protection work at Dayton and Hamilton. The sluicing has gone so well that Germantown and Lockington dams will be finished in the early winter of 1920-1921. Despite delays in the sluicing at both Taylorsville and Huffman, due to the unavoidable delay in diverting the Baltimore & Ohio, the Erie, and the Cleveland, Cincinnati, Chicago & St. Louis Railway traffic as early as anticipated, the construction program as a whole has advanced at a rate somewhat more rapid than was expected.

Volume of Work

As a large part of the total expenditure, both of money and effort, consists of preparatory work, and of buying and installing plant, the works are much nearer actual completion than is indicated by a statement of quantities placed. The following two tabulations give the principal quantities of work done, classified

under two heads, viz., flood control works proper and public service relocations. These tabulations do not include preparatory work, although the quantities in the preparatory work are quite large, nor do they include considerable minor work not susceptible of classification under the general headings used:

Flood Control Works Proper

	To Oct. 1, 1918	To Oct. 1, 1919	To Sept. 1, 1920
Earth removed from cut- off trenches, outlet works, spillways and structures	274,680 cu. yds.		877,010 cu. yds.
Loose rock, hard pan and solid rock removed from cut-off trenches, outlet works, spillways			
and structures		357,412 " "	442,567 " "
Earth placed in dams		1,504,012 " "	3,978,490 " "
Earth placed in levees	55,800 " "	374,209 " "	721,246 " "
Earth removed from river channels	47,190 " "	1,096,700 " "	1,467,327 " "
Earth moved in soil stripping and in dressing slopes with earth	100,127 " "	158,437 " "	181,276 " "
Earth moved in perma- nent road building	7,840 "	41,437 " "	93,409 " "
Earth moved in sewer and drainage construc-	2.222 11 11	40 WOO (07040 (1 11
tion		18,720 " "	25,242
Concrete placed		101,010	144,734
Clearing and grubbing	21 acres	80 acres	104 acres
Steel reinforcing and steel piling placed			1,446,245 pounds
Riprap placed	0 cu. yds.	0 cu. yds.	5,233 cu. yds.
	Public Service F	Relocations	

To Oct. 1, 1918	To Oct. 1, 1919	To Sept. 1, 1920
193,500 cu. yds.	1,560,770 cu. yds.	1,785,250 cu. yds.
270,500 " "	726,120 " "	* 713,207 " "
8,500 " "	30,620 " "	32,698 " "
0 sq. yds.	21,900 sq. yds.	26,882 sq. yds.
0 pounds	638,000 pounds	811,179 pounds
0 miles	13.5 miles	47.98 miles
0 cu. yds.	6,000 cu. yds.	214,000 cu. yds.
0 miles	0 miles	23.6 miles
	193,500 cu. yds. 270,500 " " 8,500 " " 0 sq. yds. 0 pounds 0 miles 0 cu. yds.	193,500 cu. yds. 1,560,770 cu. yds. 270,500 " " 726,120 " " 8,500 " " 30,620 " " 0 sq. yds. 21,900 sq. yds. 0 pounds 638,000 pounds 0 miles 13.5 miles 0 cu. yds. 6,000 cu. yds.

^{*} Small decrease due to change in classification.

Work Done by Contract

The policy of doing the important and involved portions of the work with the District's own forces has been continued during the past year, and the concrete work and hydraulic fills at the dams and the major part of the river improvements at Dayton and Hamilton have been handled in this manner.

However, a considerable number of minor features, that do not present serious problems to the small contractor, have been let to firms of good standing, with advantage to the District. This has been especially true with respect to team work and to revetment work on the river improvements. While the total number of these contracts has been quite large, there has been expended on them to date, not including the public service relocations, approximately \$631,000 or about 5% of the work done to date on the flood protection works proper. A form of agreement has been worked out wherein the District pays the actual cost plus a fee to the contractor. This fee increases gradually as the contractor is able to reduce the cost of the work below the engineer's estimate on which the contract is based; and his fee decreases in a similar manner if the cost of the work increases above the engineer's estimate. Thus, the contractor can make a fair profit only if he handles the work economically, and the more he saves the District, the more he makes himself. This form of agreement has been entered into with contractors of known ability, and has operated in a satisfactory manner.

Outside of the flood prevention works themselves the building of the public service relocations was largely done by contract as explained in the report of October 15, 1919. These contracts in the main have been completed.

Weather Conditions and the High Water of 1920

Weather conditions have a direct and considerable bearing on construction progress. The winter of 1919-1920 was not favorable for construction work. Low temperature, together with an ice sheet that covered the ground and all the roads for over a month during January and February, necessitated a general shutting down of sluicing and river excavation. While it was necessary to carry on some of the work at very heavy expense in order to have it in safe condition during the flood season, this time was utilized rather generally in preparation for the coming season's work, by laying track, building sumps, and laying new pipe lines, and other work

not so greatly affected by the temperature. Some expense was incurred in order to hold together the forces of the District, ready for quick work in the spring.

The storm of April 15 to April 20 brought a flood stage which reached 16.2 feet at the Main Street Bridge in Dayton at 8:00 a. m. on April 21. This was the highest water since the flood of 1913. Fortunately the storm was in two periods. A minor flood crest came on April 18, after which the river level fell. Renewal of the heavy rains caused the river to rise again, bringing the high stage of April 21. Very little material damage was done in any of the cities of the valley. Some water collected in low parts of the towns, due to the closing of sewer gates, and this water, together with the general high stage of the river, caused great alarm to the inhabitants.

The construction work of the District came through the high water exceptionally well. A few dredge pipes were washed away at Germantown. One bent of the construction trestle at Huffman was washed out, together with part of the reserve supply of coal. Some dirt that was piled up at Middletown in readiness to be placed in the levee under construction was taken down stream. Some of the equipment at the dam sites was covered by water, but was not damaged. One of the large draglines in Dayton was partially undermined and turned over in the river. With the last excepted, repairs were made in a few days. The dragline was righted, repaired, and back in service in about one month's time.

This flood gave the first actual demonstration of the action of the retarding basins during high water. At the Germantown dam water was backed up to 26 feet above low water, flooding about 250 acres of the detention basin and causing backwater upstream for about two miles. This retardation materially reduced the flood stage in Twin Creek. Storage was not possible at any of the other dams, but the hydraulic jump received an excellent test both at Germantown and Lockington, and functioned as expected.

The river improvement at both Hamilton and Dayton materially improved local flood conditions. The flood warning organization and river patrol worked smoothly and with excellent results.

Since the storm of April 15-20, the spring and summer have been very favorable for construction work.

Directive Work

The close supervision of the construction policy, methods, and details has been the principal work of the men in charge

at headquarters. Precautions have been taken to insure uniformly equitable treatment in the matter of wages and working conditions of the employees. Constant effort has been made to use the best and most economical methods of construction, and to see that all parts of the work secure the benefits of special economies that are developed from time to time. Studies have been made of some of our major construction problems of the past year, with marked success. Notable among these studies have been those which produced, in conjunction with the American Rolling Mills at Middletown, an extra durable dredge pipe, which by reason of its better service has appreciably reduced the cost of the sluicing by lengthening the life of the pipe more than 300%; that which produced extra durable pump shells, made of white iron, increasing the life of a shell three or four times; and that which planned the improved pump layout at Englewood.

Concrete testing has been continued with the end in view of producing concrete fit to be a part of the permanent structures of the dams.

The lands to be retained permanently by the District are being surveyed and monumented.

The Black Street Bridge at Hamilton has been the only notable new design undertaken during the year. The designing staff has, therefore, been reduced to that necessary to the progress of construction. There has been a noteworthy improvement in the smoothness and speed with which the entire organization is running.

Forces at Work and the Labor Situation

Due to the cold weather of the past winter and the consequent shutting down of the sluicing and river operations, the forces were reduced in February, 1920, to about 1,200 men on the payroll with an average of 1,000 at work daily. When spring came the building up of the organization to the necessary strength presented a serious problem. Common labor was and still is scarce, and careful organization was necessary to secure men of the type desired. By early summer the force was increased to 1,725 on the payroll, with an average of about 1,600 at work. During the last of May the labor situation became easier and has improved to the present time. Common labor is far from abundant as yet, since few of the men released from Dayton factories are willing to take work of this character. However, the quantity and quality of men available in all other lines has materially increased.

The men have seemed to be contented and the District has practically had no labor disturbances, the only incident arising having been settled without conflict and to the mutual satisfaction of everyone. The health conditions in our camps have been exceptionally good, much better in fact than the conditions existing in the average small town. The employees seem to appreciate this, together with the comfortable houses and satisfactory food that is obtained at the mess halls, and their appreciation has been reflected in the standard of their work and conduct.

We have had also a favorable experience in the accidents generally attendant upon construction work, although five men met violent death in connection with their duties during the year. Two of these were drowned at the beginning of the flood of April 15-20, by the overturning of a boat. One of the other three deaths resulted from a structural defect in a steel derrick, one to carelessness on the part of the man who was killed in failing to take ordinary precautions, and the other was due to carelessness of the man killed, combined with carelessness on the part of a fellow workman. All these cases were covered by workmen's compensation insurance. By protection of machinery, as well as by persistent medical supervision and first aid work, the other injuries incident to construction work have been reduced to a low number. Evidence that our experience has been good has been given us by the granting of a low insurance rate by the State Industrial Commission.

In general, efficient and loyal service has been given us by our employees, both from the men in charge and from the common workmen. There has been a marked improvement in the efficiency of the average employee.

Equipment

But little equipment has been purchased during the past year. Care has been taken to keep the construction equipment in good running order and in a safe condition. The plant, which includes equipment and the cost of erecting and installing it, has been a very considerable part of the cost of the work. The original cost has been to September 1, 1920, approximately \$4,200,000. A considerable portion of this has been charged to the work as it progressed, so that today the plant has a book value of approximately \$1,800,000.

Supplies

The policy stated in the report of 1919 of carrying an extensive reserve stock of supplies on hand was fully justified by our experience during the past year. The construction supply market and railroad transportation both have been badly demoralized. As a result of its reserve, the District has not at any time been embarrassed by failure to have supplies, materials, or repair parts on hand when they were badly needed. The progress of the work has justified the reduction of the reserve stock to one of about \$500,000 value. Little relief from the present annoying condition of the transportation situation has been experienced up to the time of this report. The District is in excellent condition, in respect to supplies on hand, to face the coming winter, the only exception being in the matter of coal supply. At present about one month's supply is on hand. It has seemed better to work on a close margin, rather than pay the abnormally high prices demanded during the summer.

Salvage

The time is at hand when second-hand equipment and supplies will be for sale by the Conservancy District. This has been recognized and anticipated, and the Purchasing Agent has been appointed as Sales Agent. Already an advantageous disposal has been made of the rail fittings, bridges, and usable ties coming into possession of the District as a result of the relocation of the railroad lines. A procedure is being developed to reclaim old material and equipment and prepare it for sale. This procedure will be further developed with increase of the volume of material to be disposed of.

Lands to Be Retained by the District

In order to retain control of the lands about the various damsites, certain areas have been segregated and permanently withdrawn from sale. They are in general the lands in the immediate vicinity of the structures, and also the lands immediately above the dams, of little value because of their low elevation. A considerable partion of the area is now in natural woods. To prevent erosion, and the growth of an undesirable jungle of weeds and brush, and as screens to catch drift which otherwise might reach the dams, it will be desirable to plant the open ground and bare hillsides with trees and shrubs. Screens of trees to act as debris catchers have already been placed to some extent in belts across the valleys above the dams.

In future years the people of the Miami Valley will have an opportunity to turn these reserved areas into great natural play grounds, where sections of forest typical of Ohio will give pleasure and health to the ever increasing population of the valley.

Public Service Relocations

The accomplishment of the past year that brought the greatest relief to the work and opened the way for the most rapid progress in the future was the diversion of the traffic of the Baltimore and Ohio and the Cleveland, Cincinnati, Chicago & St. Louis Railways over their new lines. When the report of October 15, 1919, was made, the earth work for the Baltimore and Ohio was done; the track was laid; and an excellent start had been made on the ballasting, with every expectation that the work would be completed before cold weather set in. However, the work dragged and freezing weather arrived before ballasting was finished. Temperatures dropped so low that the ballasting froze and the work had to be suspended for the winter. Despite vigorous pressure brought to bear on the contractor and the railroad when work started in the spring, progress was slow and traffic did not pass over the new line until July 7. Then work on the sluicing at Taylorsville, which had been held up because the old railroad was in the way, was at once renewed.

In the past year a concrete bridge has been built at Taylorsville to carry the new National Pike across the Baltimore & Ohio Railroad to the top of the Taylorsville Dam.

The removal of the Cleveland, Cincinnati, Chicago & St. Louis Railroad to its new location was also urgently needed, not so much because this road was in the way, but because it had to be moved before the Erie could be moved from the north bank of Mad River to its new location on the south side. The Erie at Huffman is in a similar position to the old line of the Baltimore & Ohio at Taylorsville, in that it holds up sluicing beyond a certain point. In 1919 the subgrade was completed, but at the time of last year's report tracklaying had barely started. Cold weather during the winter seriously interfered so that when spring opened up much remained to be done. Little success attended vigorous efforts to press this work and traffic was not moved until September 3, 1920. The Erie traffic will be shifted on October 4.

In addition to the track work done, a concrete bridge to carry the Springfield Pike over the Cleveland, Cincinnati, Chicago & St. Louis and Erie relocations has been built. This bridge is almost a duplicate of the one built at Taylorsville.

The Ohio Electric at the present time does not offer an obstruction to the construction of the Huffman dam. However, track has been laid from the underpass just south of Huffman Dam to Fairfield, and ballasting is under way. The overhead wire work, consisting of trolley and transmission lines, has been constructed largely by District forces, utilizing our maintenance crew of linemen during time when they were not busy on repair work. When traffic is turned over this line early in the winter the material along the old line will be utilized in laying the track and power lines from Fairfield on to Medway.

Work on the relocation of the wire lines that traverse the various basins has progressed so that the main features are completed.

The public service relocations proved to be the most vexatious and expensive jobs that the District has done. It is gratifying that they are at last practically completed.

Germantown

Prior to October 1, 1919, the preparatory work of camp construction and plant erection had been finished; the outlet structures, which are of the covered conduit type, had been built, and a start made on the hydraulic fill. The Germantown dam is so short that it could not be built in sections like the other dams and it was necessary to build it entirely across the valley to such a height as to be safe against a 1913 flood in one season. Every effort, therefore, was made during the late fall and early winter of 1919 to secure this result. Despite the cold weather it was necessary to continue the sluicing into January before the dam was at such an elevation as to be safe against a large flood. As will be remembered from previous reports, the conduit openings at all the dams are at present much larger than they finally will be, in order that flood waters may be handled during the construction period.

In March, 1920, sluicing was renewed with such favorable progress that there is every prospect of the Germantown dam embankment being finished sometime in November. Earth was delivered to the pumps both by hauling material by train and by sluicing it directly down the hillside by means of the hydraulic giant. In addition to the dam embankment, the spillway excavation was com-

pleted and concreting started on September 1, 1920, with the intention of completing the latter before cold weather.

The following table gives the principal quantities handled to September 1, 1920. It does not include quantities on preliminary work, but only on the actual flood prevention works themselves:

Earth removed from cut-off trenches, outlet works and struc-		
tures	cu.	yds.
Loose rock, hard pan and solid rock removed from cut-off		
trenches, outlet works and structures 44,390	46	66
Earth placed in dam714,643	44	"
Earth moved in soil stripping and dressing slopes with earth 16,452	44	"
Earth moved in permanent road building	**	66
Earth moved in sewer and drain construction	**	66
Concrete placed	"	66
Clearing and grubbing 11	acr	es
Steel reinforcing and piling placed246,388	pot	ınds
		yds.

Englewood

The work accomplished to October 1, 1919, was on camp construction; on the building of the temporary railroad from the Dayton, Toledo and Chicago Railroad to the site; on the completion of the outlet structures and on the diversion of the river through them in July, 1919; on the preliminary work of clearing the damsites; and on the starting of the hydraulic fill.

The dam at Englewood, because of its length and size, must be built in sections. The drainage area back of the dam is so large and the conduits are so small, even with their present extra capacity, that provision must be made for the disposal of flood waters during construction. By using a cross dam the east section was constructed to a pre-determined height by early winter of 1919, thus leaving the old river bed open to carry floods in the spring of 1920. Sluicing was discontinued during the coldest months because of the freezing of material in the cars. Then, after the spring flood season had passed, the central section of the dam crossing the old river bed was built, the elevation to be reached this year being the present elevation of the east section. It is believed that during the summer and fall of 1920 earth was placed in the Englewood dam at a more rapid rate than ever had been reached in dam construction heretofore. To guard against flood waters in the spring of 1921, a temporary spillway has been built at the west end of the second section. This temporary spillway, together with the double size conduits, will take care of a 1913 flood if it should recur.

At Englewood the material is excavated by draglines, loaded into trains and hauled to the pumps, where it is broken up by hydraulic giants, carried through the dredge pumps and upon the dam through the dredge pipes. As the water carried through the dredge pipes contains a large percentage of solid material, the frictional resistence of the dredge pipe to the passage of the water with its transported material is very great. To reduce this frictional resistence, which increases as the height of the dam increases, a new installation was planned, the pumps to be located on the upstream slope of the dam near the river gap, and the material to be hauled up to them by train. Such an installation was made during the winter of 1919-1920, and operated with great success during the past sluicing season, the efficiency being more than double that of the former installation. A new lay-out of pumps and pipes to reduce friction has also been made at this dam with excellent economies.

The progress of the sluicing has been so rapid that before the work is shut down for cold weather, the central section as well as the east section will be raised to a height greater than that first anticipated.

The following table gives the principal quantities handled to September 1, 1920:

Earth removed from cut-off trenches, outlet works and struc- tures	96,796	cu.	yds.	
Loose rock, hard pan and solid rock removed from cut-off trenches, outlet works and structures	57,912	"	"	
Earth placed in dam1	,760,620	66	66	
Earth removed in soil stripping and dressing slopes with earth	62,700	"	"	
Earth moved in permanent road building	6,548	"	"	
Earth moved in sewer and drain construction	4,380	46	**	
Concrete placed	15,402	"	66	
Clearing and grubbing	25	асг	es	
Steel reinforcing and piling placed	175,255	pot	ınds	
Riprap	2,076	cu.	yds.	

Lockington

The preliminary work of camp construction; preparation of dam foundations; construction of the outlet structure; and diversion of Loramie Creek were all completed by June, 1919. By October 1, 1919, 800 lineal feet of the west end of the dam had been thrown up by the dragline to full height and the hydraulic fill at the west side of the outlet structure had been well started. The outlet works at Lockington are of a different type from those at Germantown and

Englewood, as the walls run to the full height of the dam, dividing it into two sections.

In connection with the diversion of Loramie Creek, it was necessary to move the Buxton Pike bridge to the east and to riprap the new channel of Loramie Creek for a considerable distance below the outlet through the dam.

The past year has been occupied mainly by the work of the hydraulic fill, which has progressed unusually well, except for a period during the winter when the work was shut down because of frozen dredge pipes. At Lockington it was possible to secure a borrow pit on the side of the hill so located that all the necessary material for the main portion of the dam is sluiced directly from the pits through sluice ditches into the sumps of the pumps. Water for sluicing is obtained from the Miami and Erie Canal, which is located at the top of the hill to the east of the dam; and considerable saving of "head" and consequently a saving in pumping costs results. This is the only Conservancy dam with a supply of earth so favorably situated. Progress has been excellent; in fact there is every prospect of the hydraulic fill being completed this year, leaving only the concrete spillway and bridge to be constructed next season.

A difference arose between the City of Piqua and the District over the use of water from the Miami and Erie Canal, claim being made by the City that the District used so much water that during the hot months the City could not obtain an adequate supply from the canal. This was adjusted by the installation of an emergency pump at the Piqua Water Works at the expense of the District. A considerable part of the road building in the basin also has been completed.

The following table gives the principal quantities handled from the start of the work to September 1, 1920:

Earth removed from cut-off trenches and outlet works and structures207,645	C1	u. yds.
Loose rock, hard pan and solid rock removed from cut-off trenches, outlet works and structures	"	
Earth placed in dam707,715	"	**
Earth moved in soil stripping and dressing slopes with earth 26,060	"	44
Earth moved in permanent road building	"	**
Earth moved in sewer and drain construction		
Concrete placed 28,366	"	**
		cres
Steel reinforcing and piling placed	p	ounds
Riprap	C	u. yds.

Taylorsville

At Taylorsville the best site for the outlet structure was covered by formations of earth and rock, requiring the excavation of 850,000 cubic yards. So the dominant feature of the first part of the work, outside of the camp construction and other preparatory work, was the excavation for the outlet structure. It was not until October 17, 1919, that concreting could start, and it was not until this spring that the excavation necessary for the concreting was completely finished.

The hydraulic fill is being built in sections as at Englewood, using the method of direct sluicing to the pump as at Lockington. A cross dam was built along the west bank of the river, leaving the old river bed open to take care of flood flows, and the lower part of the western section of the dam has been built first. The expected progress was not made on this because of the failure to divert traffic of the Baltimore and Ohio Railroad according to schedule. As soon as traffic was diverted, however, in July, 1920, every effort was made to press work on this portion of the dam so that the river closure can be made safely in the spring of 1921.

The construction of the outlet works was the principal accomplishment of the past year. This is the largest concrete structure built by the District. Its size and the necessity of completing it this summer have necessitated a particularly careful organization to obtain the desired speed in building. The progress has been more than satisfactory, and the outlet works, save for the spillway and conduits, which cannot be built until the hydraulic fill is nearly finished, will be completed well in advance of the date first anticipated. Despite the cement shortage which largely interrupted construction in all parts of the United States, the Taylorsville outlet works were so uniformly supplied, that only one-half day's delay was experienced from this cause. The Purchasing Department has given most excellent service.

Plans have been made for the diversion of the National Road across the top of the Taylorsville Dam. The road from the east end of the dam to the old National Road has been let under contract, and has progressed until the subgrade is practically completed. A concrete bridge has been built across the railroad relocation connecting the top of the dam with the road to the west.

The following table gives the principal quantities handled to September 1, 1920:

Earth removed from cut-off trenches, outlet works and struc-		
tures327,540	cu.	yds.
Loose rock, hard pan and solid rock removed from cut-off		
trenches, outlet works and structures	"	**
Earth placed in dam	"	**
Earth moved in soil stripping and dressing slopes with earth 19,421		**
Earth moved in permanent road building	44	**
Concrete placed	"	**
Clearing and grubbing	acı	es
Steel reinforcing and piling placed	po	unds

Huffman

Huffman, like Taylorsville, has been considerably embarrassed by delay in moving the railroads. In addition to the permanent shift of the lines, a portion of the preparatory work consisted of a temporary relocation of the Cleveland, Cincinnati, Chicago & St. Louis R. R., and the Ohio Electric, made to make room for the outlet structure. Besides this temporary relocation, a camp was built, a temporary channel dug for Mad River, and excavation for the outlet structures made in the first year. The outlet structures themselves, which are of the retaining wall type, were finished on October 4, 1919, well ahead of schedule.

During the past year hydraulic sluicing has been the principal work. Although held back by presence of the Erie tracks on the north side of the valley, the north end of the dam has been carried up to such a height that in the last part of August, 1920, the closure across Mad River could be started, Mad River having been turned through the outlet structure earlier in the summer. It is expected that this closure will be completed and raised so as to render the dam safe against a 1913 flood before the work is stopped by cold weather this winter. In addition the Valley Pike has been moved to its new location at the north end of the dam.

The following table gives the principal quantities handled to September 1, 1920:

Earth removed from cut-off trenches, outlet works and struc- tures101,743 cu	u. yds,
Loose rock, hard pan and solid rock removed from cut-off	
trenches, outlet works and structures	6 66
Earth placed in dam404,680 "	6 66
Earth moved in soil stripping and dressing slopes with earth 22,508 "	
Earth moved in permanent road building	"
Concrete placed	"
	cres
Steel reinforcing and piling placed	u. yds.
Riprap 251 "	"

Dayton Local Improvement

The preparatory period for the river improvement through the City of Dayton covered the greater part of the first year. Four scows, a steamboat, and the Sunset Avenue temporary dam were built, and the construction plant installed. In 1919 the levee at the north end of the improvement, protecting North Dayton, was completed and a considerable part of the remainder of the levee work and the channel excavation finished down stream to the Dayton View Bridge.

The beginning of the present year found the Dayton improvement in its most difficult phase. The work for the entire season has been in the congested part of the city. As there was no convenient location for depositing material excavated from the channel, it was necessary to load the gravel upon scows which were towed by steamboat either to Herman Avenue, North Dayton, or to the mouth of Wolf Creek, there to be unloaded by means of a dragline into the spoil banks. The concrete bridges in the City afforded considerable obstruction to the work, as well as made it difficult to move machinery. Three pipe lines across the river in the central part of town had to be lowered to below the new grade of the river by a tedious and expensive process. These obstacles have been successfully overcome, and river excavation is finished to the Third Street Bridge, and one of the large draglines moved under the bridge. In addition, about 50 per cent of the excavation between the Washington Street and Stewart Street bridges has been completed, one of the large draglines having been torn down and moved to this point from Herman Avenue.

In the central part of Dayton the unimproved channel had a variable width and cross section. In carrying out the Official Plan a number of points of land projecting into the river channel had to be cut off and in some places the levee had to be moved back to give the required width of channel. In a number of such places the property values involved were so high that a levee in the proper position was prohibitive in cost. At these places space was economized by building walls. Work of this nature completed or started in the past season includes the Robert Boulevard wall on the left bank of the Miami between the Third and Fifth Street bridges, containing about 5,000 cubic yards of concrete. This construction necessitated the tearing down of five houses. The Bank Street crest wall between Third and Fifth Streets on the right bank of the Miami River was erected to give the necessary height to the levee without widening. On the right bank of the Miami River above

the Main Street bridge a wall is now under construction in conjunction with the cutting off of a point of land at the upper end of Stillwater Drive. This has necessitated the tearing down of two houses.

The problem of supplying gravel for the District's considerable concrete work in Dayton was successfully solved by the installation in 1919 of the Germantown gravel plant at the mouth of Wolf Creek. Gravel has been excavated from the river bed, hauled by scow to the plant, washed, screened and piled in stock piles. Besides supplying all the sand and gravel used in the construction up to the present time, about 15,000 cubic yards are now screened and in stock piles. Enough raw material in addition has been piled up to provide for all the concrete work for the remainder of the job. As the capacity of the plant has been considerably greater than that needed to supply the District's own work, the surplus supply has been sold to the public in Dayton. At the present time the sales average about 300 cubic yards per day.

The revetment work is a considerable item in the local construction problem. That planned is a solid concrete slab at the base of the steep slopes of the levees, with a flexible concrete mattress protecting the foot of the solid revetment, and lying on the slightly sloping bed of the channel. The manufacture of the blocks for the flexible mattress, as well as the laying of both the solid and flexible mattresses, has been let to a contractor, and is now under way. This work is highly systematized and the employment of a contractor who gives it his personal attention and has a specially skilled organization has proven very economical for the District. About 1,500 lineal feet of levee already have been protected.

The following table gives the principal quantities handled to September 1, 1920:

Earth removed from cut-off trenches and outlet works and		
structures	cu	. yds.
Loose rock, hard pan and solid rock removed from cut-off		
trenches, outlet works and structures		44
Earth placed in levees	**	"
Farth removed from river channels 528 800	44	**
Earth moved in soil stripping and dressing slopes with earth 7,160	. 66	66
Concrete placed	"	54
Clearing and grubbing		res
Steel reinforcing and piling placed	pc	ounds
* Estimate quantities only.	-	

Hamilton Local Improvement

In Hamilton the principal preparatory work consisted of lowering the water level of the Miami River through the city by the ex-

cavation of a channel near Riley's Island, the clearing of Riley's Island, and the track layout for the spoil disposal in Peck's addition, together with the erection of machinery. In contrast to the Dayton work, gravel excavated from the channel by dragline is loaded upon standard gage cars and hauled by locomotives to the spoil bank. The levees are being constructed by material taken from the river and piled up by dragline. In 1919 this work was confined to the area below the railroad bridge. Storm sewers were constructed in Buckeye, Wood, and Front Streets to conform to the general plan. In 1920 the work has proceeded upstream and is now at the Main-High Street Bridge, although considerable excavation remains to be done below that point.

A considerable portion of the levee in Hamilton will be protected by revetment similar to that employed at Dayton. The blocks are now in process of manufacture and about half of them have been made. The placing of the solid revetment and flexible mattress was started in August.

Excellent progress has been made by the owners on the plant of Henry Ford & Son. The tail race as well as the power house have been completed and will be placed in operation early in the fall. This plant is on waste land reclaimed by the works of the District.

The Sterling Paper Company Plant, a portion of the Black-Clawson Works, and a part of the Niles Tool Works have been abandoned in preparation for next season's river excavation, as a considerable strip of land will be taken along the left bank of the river between Black Street and the Main-High Street bridge.

By agreement with the City of Hamilton, the Miami Conservancy District has undertaken the construction of a new concrete arch bridge at Black Street. This bridge will be paid for by an increase in the assessment against the City of Hamilton. The footings are now being poured for this structure.

The following tabulation gives the principal quantities handled to September 1, 1920:

Earth removed from cut-off trenches, outlet works and struc-		
tures 14,169	cu	. yds.
Loose rock, hard pan, and solid rock removed from cut-off		
trenches, outlet works and structures	**	**
Earth placed in levees	"	44
Earth removed from river channels740,171	-11	**
Earth moved in soil stripping and dressing slope with earth 15,216	16	**
Farth moved in permanent road building. 1.385	-	66
Farth moved in sewer and drain construction 19.254	**	**
Concrete placed	"	**
Clearing and grubbing	ac	res
Steel reinforcing and piling placed	po	unds

Piqua and Tippecanoe City Local Improvements

No actual construction work has yet been done in either of these towns.

Troy Local Improvement

The construction at Troy was started in the winter of 1919-1920, a contract for the work having been let. The contractor erected his plant, excavated the new channel below town, and built some of the levee below the railroad bridge. By reason of the decision to build a new bridge at Adams Street, a beneficial modification of the official plan became feasible. When this modification was finally decided upon and was adopted by the Court session of June, 1920, the carrying out of the old contract proved not feasible, so it was cancelled and new agreements made. Since that time the channel excavation in the dry ground on the old Clay Baird property above the Market Street bridge has progressed rapidly and the Pearson levee and the levee along the Morgan Ditch have been started. It is expected that marked progress will be made this fall and this winter on the various parts of the local plan.

The following tabulation gives the principal quantities handled to September 1, 1920:

Earth placed in levees	50,772	cu.	yds.
Earth removed from river channels	126,356	66	66
Earth moved in soil stripping and dressing slopes with earth	2,970	66	"
Farth moved in sewer and drain construction		66	66

West Carrollton Local Improvement

West Carrollton was completed in 1919 as noted in last year's report.

Miamisburg Local Improvement

By October 1, 1919, a start had been made on the improvement on the west side of the river at Miamisburg. The past season has seen the practical conclusion of the west side protection at Miamisburg and a contract has recently been negotiated for that on the east side. The work so far done is practically all levee construction, although it was necessary to raise the railroad siding to afford trackage facilities for the Groendyke Plant.

The following tabulation gives the principal quantities handled to September 1, 1920. It does not include quantities on preliminary work, but only the actual flood prevention works themselves:

Earth placed in levees 55,880 cu. yds.

Franklin Local Improvement

At the time of the report of last year a contract had been let for the improvement on the west side at Franklin. September 1, 1920, sees this work on the west side practically done, and arrangements made for doing that on the east side during the coming winter and next season. As in Miamisburg the work on Franklin's west side is practically all levee construction.

The following tabulation gives the principal quantities handled to September 1, 1920:

Earth placed	in	1evees	44,150	cu.	yds.
Earth moved	in	permanent road building	9,042	"	"

Middletown Local Improvement

The Middletown Local Improvement is practically all levee construction with a cut-off channel passing under the big concrete bridge. By Oct. 1, 1919, this cut-off channel was excavated and water diverted through it, and the levee was constructed below the Ohio Electric Railroad south of town. In 1920 the remainder of the levee work was done and such good progress made in winding up the job, that on Sept. 1, 1920, all except a flood gate and some revetment was completed. The revetment will be finished this fall, but the flood gate probably will not be placed until next season.

The following tabulation gives the principal quantities handled to September 1, 1920:

Earth placed in levees	206,903	cu.	yds.
Earth removed from river channels	72,000	"	"
Earth removed in soil stripping and dressing slopes with earth	3,310	"	"
Concrete placed	123	"	"

Construction Planned for the Coming Year

Sluicing will be the main work for the next twelve months, on the five dams under construction. The Germantown dam should be completed, earthwork, conduits, spillway, and cleaning up, by the summer of 1921. The earthwork at Lockington should be finished by winter, but it will probably be midsummer before the conduits, spillway and spillway bridge are completed. The earthwork in the dams at Taylorsville and Huffman will be finished by the winter of 1921, providing no unexpected difficulty arises. The third section of

the Englewood dam will be placed. Germantown will give its full degree of protection, and the other dams, except Taylorsville, will give partial protection, against high water during the spring of 1921.

The public service relocation work is nearly completed. All that remains is the diversion of Erie traffic on October 4, 1920, and of the Ohio Electric on the lower section of their line on November 1, 1920, the tracklaying and ballasting in the upper end of the Ohio Electric, and the recovery and removal of the salvage resulting from the various relocations. All this will be finished by the summer of 1921.

Local improvement work at both Piqua and Tippecanoe City probably will be started during the coming year, but will scarcely be finished before 1922. Troy will be finished, complete, with levees and deepened channels, next year, if Miami County does the bridge work planned.

It is expected that all of the work in the congested district in Dayton will be finished next year. This will include channel excavation and levee building to below Stewart Street, walls on the left bank of the Miami River below the Main Street bridge and on the right bank above the Main Street bridge, flood gates for the Apple Street sewer, the Mad River improvement, the lowering of a pipe line at Fifth Street bridge, and revetment work on all the levees.

The local protection work at West Carrollton is finished, Middletown nearly so, and Miamisburg and Franklin will both be completed by the fall of 1921.

Much of the work at Hamilton next year will be in the congested district, and progress will be considered good if this part is finished. A considerable piece of ground on the left bank of the river above the High-Main Street bridge, now occupied by buildings, will have to be removed, and work will be concentrated on this feature next year. Much revetment will also be constructed, as well as the Black Street bridge. The tabulations of quantities preceding include in every case quantities in the actual flood prevention work, and do not include quantities on preliminary work.

Maintenance

One of the important considerations which led to the adoption of retarding basins as the controlling element in the flood prevention plan, was the great difficulty of maintaining improved river channels after they are built. The comparatively small amount of channel enlargement included in the work of the District is already causing trouble. The river in its natural condition is shingled with large gravel and boulders, the accumulation of centuries. In channel improvement this shingle is removed, and the sand and small gravel underneath is easily attacked by the current, and begins to drift downstream. At Hamilton about 60,000 cubic yards drifted into the completed portion of the channel during the past year, and at Dayton about 30,000 cubic yards drifted into the mouth of Mad River. This movement is being studied and maintenance methods devised. Under the best conditions, however, these enlarged river channels will continue to present a maintenance problem.

ARTHUR E. MORGAN,

Chief Engineer.

September 24, 1920.

	August 12, 1915, t	o December 31, 1919	January 1, 1920,	to June 30, 1920	Tot	a l
RECEIPTS	Items	Totals	Items	Totals	Items	Totals
Sale of Bonds	\$20 000 000 00		\$4 340 690 53		\$24 340 690 53	
LessDiscount	600 000 00				600 000 00	
	\$19 400 000 00		\$4 340 690 53		\$23 740 690 53	
PlusPremium	194 900 00		142 061 89		336 961 89	
Total Sale of Bonds	A. A	\$19 594 900 00		\$4 482 752 42		\$24 077 652 42
Loans	\$ 1 080 000 00				\$ 1 080 000 00	
Less-Interest Deducted	300 00				300 00	
Total Loans	· · · · · · · · · · · · · · · · · · ·	1 079 700 00			PARTICIPATION OF THE PARTY OF T	1 079 700 00
Taxes						
Montgomery County	\$ 1 316 212 26		\$ 576 478 38		\$ 1 892 690 64	
Butler County	424 034 37		183 551 25		607 585 62	
Miami County	27 715 47		13 064 26		40 779 73	
Warren County	8 993 98		3 808 12		12 802 10	
Hamilton County	298 34		572 34		870 68	
Total Taxes	No. of Contrast and Contrast an	1 777 254 42		777 474 35	COMMUNICATION OF THE PERSON OF	2 554 728 77
Interest						
Checking Accounts	\$ 82 832 97		\$ 8 063 09		\$ 90 896 06	
Special Deposits	206 899 10		58 644 58		265 543 68	
Bonds (Accrued)	64 166 77		27 852 61		92 019 38	
Miscellaneous	3 666 24		1 345 98		5 012 22	
Total Interest	***	357 565 08		95 906 26	N	453 471 34
Assessments Paid in Advance		765 262 45		20 698 02		785 960 47
Rentals						
City Property	\$ 86 448 20		\$ 27 012 79		\$ 113 460 99	
Farm Property	63 591 17		17 260 92		80 852 09	
Cottages, Engineering	7 358 42		2 888 59		10 247 01	
Total Rentals	***	157 397 79	The second secon	47 162 30		204 560 09
Sale of Crops		214 256 00	12	114 825 27		329 081 27
Sale of Timbers		17 599 59		2 841 18		20 440 77
Sale of Gravel		10 370 78		4 685 53		15 056 31
Fire Loss Collections		1 826 64		1 643 07		3 469 71
Windstorm Loss Collections		248 74		28 18		276 92
Sale of Real Estate		115 094 36		15 00		115 109 36
Sale of Farms		53 619 16	4 ×	310 729 70		364 348 86
Sale of Technical Reports		2 649 98		165 40		2 815 38
Sale of Bulletins		11. 90		17 18		29 08
Sale of Meals		22 235 11		3 627 94		25 863 05
Sale of Seeds		2 178 23		385 62		2 563 85
		100 012 15				143 865 86
Sale of Commissary Stores Miscellaneous Sales		103 35		43 853 71 121 33		224 68
		104 874 97		121 00		104 874 97
Baltimore & Ohio Work		19 962 44		10 570 77		30 541 21
Miscellaneous		13 302 44		10 578 77		00 041 21
(Carried Forward)		\$24 397 123 14		\$5 917 511 23		\$30 314 634 37

A	ugust 12, 1915,	to December 31, 1919	January 1, 1920,	to June 30, 1	.920	Tota	. 1
RECEIPTS	Items	Totals	. Items	Totals	It	ems	Totals
(Brought Forward)	9	\$24 397 123 14		\$5 917 511	23		\$30 314 634 37
Accounts Receivable	9	174 729 07		1 257	71		175 986 78
Notes Receivable		500 00		6 269	52		6 769 52
Guaranty Fund (Deposits)		430 00			2		430 00
Unclaimed Wages		2 252 82		270	56		2 523 38
Withdrawal of Special Deposits	(Schedule 1)	8 942 319 83		3 807 501	99		12 749 821 82
Balance from Previous Period (Contra)			16 294	13		16 294 13
Totals		\$33 517 354 86	50	\$9 749 105	14		\$43 266 460 00

Augus	st 12, 1915, to 1	December 31, 1919	January 1, 1920,	to June 30, 1920	T o t	: a 1
DISBURSEMENTS	Items	Totals	Items	Totals	Items	Totals
Financial						
Payment of Loans	\$1 080 000 00				\$ 1 080 000 00	
Special Deposits (Schedule 1)	9 082 319 83		\$6 040 001 99		15 122 321 82	
Cash Advances (Working Funds)			, , , , , , , , , , , , , , , , , , , ,			
(Schedule 2)	45 490 43		8 461 80	2	53 952 23	
Interest on Bonds	1 925 000 00		669 368 99		2 594 368 99	
Interest on Loans	39 941 00				39 941 00	
Temporary Building	17 091 87				17 091 87	
Osborn Business Claims	125 217 50		4 880 00		130 097 50	
Osborn Bonds (Principal)	2 030 00		1 000 00		3 030 00	
Osborn Bonds (Interest)	787 50		9 93		797 43	
Guaranty Fund (Refunds)	235 00		:9		235 00	
Ohio Electric Relocation	604 67				604 67	
Notes Receivable	3 400 00				3 400 00	
Notes Payable	5 200 00				5 200 00	
Accounts Receivable	105 43		1 495 00		1 600 43	
Total Financial		\$12 327 423 23		\$6 725 217 71		\$19 052 640 94
Administrative						
Salaries and Wages	\$ 117 147 37		\$ 23 547 23		\$ 140 694 60	
Operating Expense-Office	21 908 94		4 014 44		25 923 38	
Operating Expense-Building	9 224 86		1 848 49		11 073 35	
Operating Expense-Garage	1 644 19		472 20		2 116 39	
Traveling	1 820 12		71 12		1 891 24	
Consulting and Auditing	30 459 01		10 939 01		41 398 02	
Technical Reports	2 105 37				2 105 37	
Books, Maps, and Drawings	795 97			6	795 97	
Printing Contracts	1 219 75				1 219 75	
Furniture and Fixtures	5 607 57		44 50		5 652 07	
Miscellaneous Damages	125 00				125 00	
Equipment	2 717 83				2 717 83	
Miscellaneous	7 971 05		2 175 71		10 146 76	
Total Administrative		202 747 03	-	43 112 70	**************************************	245 859 73
(Carried Forward)		\$12 530 170 26		\$6 768 330 41		\$19 298 500 67

The Miami Conservancy District CASH RECEIPTS AND DISBURSEMENTS August 12, 1915, to December 31, 1919 and January 1, 1920, to June 30, 1920

	August 12, 1915, to December 31, 1919		January 1, 1920,	to June 30, 1920	То	t a l
DISBURSEMENTS	Items	Total	Items	Total	Items	Total
(Brought Forward)		\$12 530 170 26	,	\$6 768 330 41	9	\$19 298 500 6
Legal Department						
General Counsel:						
Salaries	\$ 86 498 97	8	\$ 12 789 97		\$ 99 288 94	
Operating ExpenseOffice	5 011 51		581 40		5 592 91	
Traveling	2 203 68		782 55		2 986 23	
Recording Deeds	2 364 40		140 74		2 505 14	
Miscellaneous	9 854 62		624 04		10 478 66	
Total General Counsel	\$ 105 933 18		\$ 14 918 70		\$ 120 851 88	
Local Counsel:						
Salaries	\$ 35 349 50		\$ 3 636 50		\$ 38 986 00	
Professional Services	113 555 42		19 855 60		133 411 02	
Court Costs	8 802 39		1 257 06		10 059 45	
Miscellaneous	5 764 92		378 67		6 143 59	
Total Local Counsel	\$ 163 472 23		\$ 25 127 83		\$ 188 600 06	
Consultation	\$ 75 130 87				\$ 75 130 87	
Furniture and Fixtures	603 20		\$ 145 65		748 85	
Total Legal		345 139 48		40 192 18		385 331 6
Taxation						
Salaries and Wages	\$ 183 349 13		\$ 15 161 71		\$ 198 510 84	
Traveling	7 255 78		79 08		7 334 86	2
Channel Improvement	520 00				520 00	
Binding Records	1 672 25		75 00		1 747 25	
Office Expense	944 64		1 110 15		2 054 79	
Advertising	13 20				13 20	
Furniture and Fixtures	7 015 35		99 23		7 114 58	
Delinquent Tax Collection Cha	arges 148 24		308 06		456 30	
Equipment	3 375 45				3 375 45	
Miscellaneous	15 681 68		330 49		16 012 17	
Total Taxation	(American Communication Communication)	219 975 72	***************************************	17 163 72	-	237 139 44
(Carried Forward)	SF.	\$13 095 285 46		\$6 825 686 31		\$19 920 971 7

A		o December 31, 1919		, to June 30, 1920	Tot	
DISBURSEMENTS	Items	Total	Items	Total	Items	Total
(Brought Forward)	gi.	\$13 095 285 46		\$6 825 686 31		\$19 920 971 77
Land						
Land Investment:				80		
Land and Buildings Purchas			\$184 932 86		\$7 081 259 97	
Interest (Accrued on Purch					2 494 64	
Crops and Damages	26 613 23				26 613 23	
Easements	298 577 17		6 700 00		305 277 17	
Land Damages	241 948 71		11 583 33		253 532 04	
Total Land Investment	\$7 465 960 86		\$203 216 19		\$7 669 177 05	
Land Operation:	30					
SalariesOffice and						
Supervision	\$ 40 749 89		\$ 13 273 18		\$ 54 023 07	
Operating Expense-Office	1 269 07		294 79		1 563 86	
Traveling & Automobile Exp	ense 1 485 68		377 66		1 863 34	
Accrued Taxes	11 340 00				11 340 00	
Taxes	47 099 86		27 075 16		74 175 02	
Betterment Material, etc.	18 435 42				18 435 42	
Betterment and Repair Wage	s 40 047 87		10 309 94		50 357 81	
Repairs	21 490 93		7 606 45		29 097 38	
Insurance	10 890 22		2 342 54		13 232 76	
Option	4 103 00				4 103 00	
Commissions on Collections	772 00		236 70		1 008 70	
Land Sale Expense	3 771 67		8 034 39		11 806 06	
Miscellaneous	1 982 18		312 20		2 294 38	
Total Land Operation	\$ 203 437 79		\$ 69 863 01		\$ 273 300 80	
Crop Operation:						
Seeds Purchased	\$ 27 001 77		\$ 2 012 53		\$ 29 014 30	
Fertilizer Purchased	2 540 01		255 20		2 795 21	
Crop Insurance	34 65				34 65	*
Crop Expense	7 403 23		1 026 25		8 429 48	
Rentals	6 561 16		68 00	9	6 629 16	
Total Crop Operation	\$ 43 540 82		\$ 3 361 98		\$ 46 902 80	
Furniture and Fixtures	\$ 617 01		т		\$ 617 01	
Equipment	4 711 44		\$ 38 19		4 749 63	
Total Land		7 718 267 92	***************************************	276 479 3 7		7 994 747 29
General Expense						g.
Automobile Expense	\$ 17 341 79		\$ 2 727 16		\$ 20 068 95	
Fire Insurance	7 482 90		3 184 48		10 667 38	
Liability Insurance	118 502 29	(ie	37 453 43		155 955 72	
Taxes-Dayton Office	4 030 39		3 414 75		7 445 14	
Miscellaneous	201 35				201 35	
Total General Expense		147 558 72	***************************************	46 779 82		194 338 54
(Carried Forward)		\$20 961 112 10		\$7 148 945 50		\$28 110 057 60

	August 12, 1915, to	December 31, 1919	January 1, 1920,	to June 30, 1920	O Total		
DISBURSEMENTS	Items	Total	Items	Total	Items	Total	
(Brought Forward)		\$20 961 112 10		\$7 148 945 50		\$28 110 057 60	
Engineering and Construction							
Salaries and Wages:							
Office and Drafting Room	\$ 545 238 33		\$ 66 143 14		\$ 611 381 47		
Field	3 453 288 81		989 621 71		4 442 910 52		
Total Salaries & Wages	\$3 998 527 14		\$1 055 764 85		\$5 054 291 99		
Consultation	30 840 85				30 840 85		
Traveling	17 070 25				17 070 25		
Miscellaneous	9 341 87				9 341 87		
Office Expense-Operating	9 146 35				9 146 35		
Purchases:							
Cement	\$ 351 102 64		\$ 13 314 27		\$ 364 416 91		
Coal	121 358 65		7 786 96		129 145 61		
Lumber	319 235 44		20 310 37		339 545 81		
Miscellaneous Supplies	2 344 876 49		577 693 57		2 922 570 06		
Furniture and Fixtures	17 569 45				17 569 45	1	
Plant and Equipment	1 718 609 31		50 753 84		1 769 363 15		
Total Purchases	\$4 872 751 98		\$ 669 859 01		\$5 542 610 99		
PlusFreight and							
Handling	242 140 15		25 307 53		267 447 68		
	\$5 114 892 13		\$ 695 166 54		\$5 810 058 67		
LessCash Discount	53 175 57		6 571 04		59 746 61		
Net Purchases	\$5 061 716 56		\$ 688 595 50		\$5 750 312 06		
Direct Charges	\$2 617 372 16		\$ 145 257 83	7 8	\$2 762 629 99		
Big 4, Erie, and Ohio	W. 011 0110 120				#10 1010 0103 00		
Electric Relocation	574 463 62		202 395 50		776 859 12		
Baltimore & Ohio Relocation			86 554 39		240 646 29		
Miscellaneous Relocations	63 477 93		64 891 51		128 369 44		
Advances to Field Clerks	00 411 00		01 001 01		120 000 14		
(Schedule 2)	3 900 00				3 900 00		
Total Engineering and	- B 300 00				0 300 00		
Construction		12 539 948 63		2 243 459 58		14 783 408 21	
Constituetion		12 339 948 03		2 240 409 00		14 103 400 21	
Balance on Deposit, Dec. 31	, 1919 (Contra)	16 294 13				16 294 13	
Balance on Deposit, June 30), 1920 (Schedule 3)			356 700 06		356 700 06	
		SAN TANK ALMANDA MANAGAN		w	*		
Totals		\$33 517 354 86		\$9 749 105 14		\$43 266 460 00	

The Miami Conservancy District ALLOCATION OF SPECIAL DEPOSIT FUNDS

Name of Depository	Location	Interest Rate	Balance Dec. 31, 1919	Deposits Jan. 1, 1920 to June 30, 1920	Withdrawals Jan. 1, 1920 to June 30, 1920	Balance June 30, 1920
American Loan and Savings						
Association	Dayton, Ohio	$3\frac{1}{2}\%$		\$ 50 000 00		\$ 50 000 00
American National Bank	Dayton, Ohio	$3\frac{1}{2}\%$		75 000 00		75 000 00
Buckeye Building and Loan						
Association	Dayton, Ohio	3½%		20 000 00		20 000 00
Citizens' National Bank	Piqua, Ohio	3½%		35 000 00	\$ 17 500 00	17 500 00
Citizens' Savings Bank and						
Trust Company	Hamilton, Ohio	3 ½ %	\$ 50 000 00	254 396 96	204 396 96	100 000 00
City National Bank	Dayton, Ohio	3 1/2 %		100 000 00	100 000 00	90
City Trust and Savings Bank	Dayton, Ohio	$3\frac{1}{2}\%$		75 000 00	50 000 00	25 000 00
Dayton Savings and Trust Co.	Dayton, Ohio	$3\frac{1}{2}\%$		100 000 00	100 000 00	
First National Bank	Hamilton, Ohio	3½%	50 000 00	100 000 00	150 000 00	
First National Bank	Troy, Ohio	3½%		100 000 00	50 000 00	50 000 00
Franklin Savings and Loan						
Association	Dayton, Ohio	3½%	10 000 00	50 000 00	5 000 00	55 000 00
Gem City Building and Loan						
Association .	Dayton, Ohio	$3\frac{1}{2}\%$		100 000 00	70 000 00	30 000 00
Hamilton Dime Savings Bank	Hamilton, Ohio	$3\frac{1}{2}\%$	30 000 00	50 000 00	55 000 00	25 000 00
Market Savings Bank	Dayton, Ohio	$3\frac{1}{2}\%$		50 000 00	35 000 00	15 000 00
Merchants National Bank	Dayton, Ohio	3½%		50 000 00		50 000 00
Miamisburg Banking Company	Miamisburg, Ohio	3½%		15 000 00	5 000 00	10 000 00
National City Company	New York City	41/2%		4 510 605 03	2 710 605 03	1 800 000 00
Oglesby and Barnitz Company	Middletown, Ohio	$3\frac{1}{2}\%$		25 000 00	25 000 00	
Piqua National Bank	Piqua, Ohio	3 ½ %		35 000 00	35 000 00	
Piqua Savings Bank	Piqua, Ohio	3 ½%		35 000 00	35 000 00	
Third National Bank	Dayton, Ohio	$3\frac{1}{2}\%$		50 000 00		50 000 00
Troy National Bank	Troy, Ohio	$3\frac{1}{2}\%$		35 000 00	35 000 00	
West Side Commercial				,		
Savings Bank	Dayton, Ohio	3 1/2 %		25 000 00	25 000 00	
Winters National Bank	Dayton, Ohio	$3\frac{1}{2}\%$	-	100 000 00	100 000 00	*******
Totals (Exhibit A)			\$ 140 000 00	\$6 040 001 99	<u>\$3 807 501 99</u>	\$2 372 500 00

The Miami Conservancy District CASH ADVANCES (WORKING FUNDS) June 30, 1920

Name or Location	Position	Amount	
General (Imprest) Funds			
Copenhafer, F. M. Dodds, F. J. Kennedy, Robert O'Brien, Wade B. Pay Roll Fund Petty Cash Fund Phillips, C. N.	Land Agent Paymaster Land Agent Auditor (Sub-Schedule a) Office Engineer	\$ 400 00 1 500 00 300 00 500 00 45 000 00 100 00 2 500 00	\$ 50 300 00
Charles Advances		K	
Special Advances			
Archer, R. W. Bridge, M. H. Brown, O. B.	State Treasurer Ass't to Attorney Attorney	\$ 50 00 2 240 43 500 00 \$ 2 790 43	
Add—Charges to Special Advance transferred to proper ac S. Graham Smith to Far O. B. Brown to Legal D	counts: m Dept. \$ 61 80	861 80	3 652 23
Total (Exhibit A)			\$ 53 952 23
Engineering Department (Imprest F	unds)		
Germantown, Feature No. 1 Englewood, " " 2 Lockington, " " 3 Taylorville, " " 4 Huffman, " " 5 Hamilton, " " 58	Field Clerk """" """" """"" """""	\$ 700 00 700 00 500 00 1 000 00 500 00 500 00	
Total (Exhibit A)			3 900 00
Total Working Funds A	dvanced		\$ 57 852 23

The Miami Conservancy District RECONCILIATION OF PAY ROLL FUND CITY NATIONAL BANK, DAYTON, OHIO June 30, 1920

Balance per Bank Statement, June 30, 1920

\$21 585 75

Deduct—Outstanding Checks:

N 1					
Number	Amount	Number	Amount	Number	Amount
10237	\$ 25	23331	\$137 50	23385	\$ 62 50
20049	52 80	23332	137 50	23386	57 50
20843	50 76	23333	137 50	23387	55 00 55 00
20914	56 40	23334	112 50	23388	55 00
21435	50 76	23335	112 50	23389	47 50
21556	56 40	23336	112 50	23390	42 50
21974	50 76	23337	100 00	23391	162 50
22101	30	23338	95 00	23392	150 00
22122	1 50	23339	92 50	23393	150.00
22197	56 40	23340	100 00	23395	100 00
22618	50 00	23341	87 50	23398	25 00
22628	57 34	23342	112 50	23399	100 00
22873	55 46	23343	95 00	23400	110 00
22878	3 00	23344	87 50	23401	66 67
22887	3 00	23345	80 00	23402	104 16
22888	3 00	23347	75 00	23403	75 00
22895	50	23350	95 00	23404	100 00
22899	50	23352	112 50	23405	100 00
22900	50	23353	82 50	23408	104 16
22901	25	23354	87 50	23409	75 00
22903	50	23355	72 50	23411	62 50
22904	50	23356	62 50	23413	4 5 00
22937	54 23	23357	55 00	23415	80 00
23034	7 50	23358	47 67	23417	19 86
23150	187 50	23359	55 00	23421	60 00
23169	59 56	23360	45 00	23422	60 00
23200	53 20	23361	45 00	23424	58 50
23205	54 23	23366	12 50	23425	100 00
23222	56 40	23371	137 50	23426	100 00
23223	50 26	23372	112 50	23427	75 00
23252	70 96	23373	92 50	23428	80 00
23254	54 23	23374	80 00	23429	30 00
23274	53 00	23376	60 00	23430	12 50
23298	11 67	23377	42 50	23431	62 50
23305	307 89	23378	42 50	23432	83 33
23313	65 45	23379	100 00	23433	12 50
23315	232 65	23381	70 00	23437	40 00
23316	63 46	23382	75 00	23438	40 00
23326	63 92	23383	67 50	23439	45 34
23329	139 27	23384	67 50	23440	45 00

(Carried Forward)

\$21 585 75

The Miami Conservancy District RECONCILIATION OF PAY ROLL FUND CITY NATIONAL BANK, DAYTON, OHIO June 30, 1920

1-	mm = 1
(Brought	HO PRIZE PO
DIGUELL	I OI Wala,

\$21 585 75

Number 23441 23442 23443 23444 23447 23448 23449 23450 23451 23452 23453 23454	Amount \$ 40 00 40 00 62 50 62 50 600 00 416 67 237 50 166 67 166 67 162 50 237 50	Number 23461 23462 23463 23464 23465 23466 23467 23468 23469 23470 23471 23472	Amount \$175 00 157 50 145 00 130 00 125 00 117 50 112 50 150 00 137 50 100 00 180 00 187 50	Number 23479 23480 23481 23482 23483 23484 23485 23487 23488 23489 23490 23491	Amount \$145 00 125 00 187 50 208 33 250 00 150 00 300 00 200 00 125 00 50 00 50 00
23453	162 50	23471	180 00	23490	200 00
23454 23455 23456	187 50 187 50	23472 23473 23474	187 50 187 50 166 67	23491 23492 23493	416 67 200 00
23457 23458 23459 23460	187 50 187 50 187 50 187 50	23475 23476 23477 23478	166 67 166 67 166 67 157 50	23494 23495 23496	145 83 133 33 116 67

Total Outstanding Checks

17 598 47

Balance as per Books, June 30, 1920

\$ 3 987 28

Add--Reimbursement due from Treasurer for:

Number	Amount		Number	Amount
23301	\$18 394	95	23316	\$ 63 46
23302	72	25	23317	62 53
23303	64	15	23318	63 69
23304	76	25	23319	60 92
23305	307	89	23320	63 69
23306	234	79	23321	66 00
23307	62	10	23322	142 50
23308	76	88	23323	65 52
23309	19 799	21	23324	61 38
23310	64	17	23325	63 92
23311	61	85	23326	63 92
23312	61	85	23327	48 03
23313	65	45	23328	63 25
23314	64	40	23329	139 27
23315	232	65	23330	345 80

41 012 72

Balance June 30, 1920 (Schedule 2)

\$45 000 00

The Miami Conservancy District ALLOCATION OF CHECKING ACCOUNTS June 30, 1920

		Interest Rate On Daily	
Name of Bank	Sub-Schedule	Balance	Amount
Citizens National Bank, Piqua, O.	a		\$ 6 000 00
City National Bank, Dayton, O.	р	3%	73 679 55
Dayton National Bank, Dayton, O. (Assessment Division)	c	3%	23 417 69
Dayton Savings and Trust Company, Dayton, Ohio	d	$2\frac{1}{2}\%$	39 241 62
Dayton Savings and Trust Company, Dayton, Ohio (Assessment Divisio	n) e	$2\frac{1}{2}\%$	2 171 05
First National Bank, Germantown, O	f .		5 000 00
First National Bank, Troy, O.	g	2%	11 469 61
National City Bank of New York	h	2%	194 631 26
National City Bank of New York (Assessment Division)	i	$2\frac{1}{2}\%$	1 089 28
National City Bank of New York (Bond Interest Account)	j	*****	
Total (Exhibit A)			\$356 700 06

EXHIBIT A. Schedule 3. Sub-Schedule a.

The Miami Conservancy District RECONCILIATION OF BANK BALANCE CITIZENS' NATIONAL BANK, PIQUA, OHIO June 30, 1920

Balance per Bank Statement, June 30, 1920

\$ 6 005 00

Deduct-Outstanding Checks:

Number

Amount

263

\$ 5 00

Total Outstanding Checks

5 00

Balance per Ledger, June 30, 1920

(Schedule 3)

\$ 6 000 00

EXHIBIT A.
Schedule 3.
Sub-Schedule b.

The Miami Conservancy District RECONCILIATION OF BANK BALANCE CITY NATIONAL BANK, DAYTON, OHIO June 30, 1920

Balance per Bank Statement, June 30, 1920

\$ 73 713 30

Deduct-Outstanding Checks:

Number	Amount	
429	\$30 00	
1019	3 75	
Total Outstanding C	hecks	33 75
Balance per Ledger,	June 30, 1920 (Schedule 3)	\$ 73 679 55

EXHIBIT A.
Schedule 3.
Sub-Schedule c.

The Miami Conservancy District RECONCILIATION OF BANK BALANCE DAYTON NATIONAL BANK, DAYTON, OHIO ASSESSMENT DIVISION June 30, 1920

Balance per Bank Statement, June 30, 1920

Balance per Ledger, June 30, 1920 (Schedule 3)

23 417 69

\$ 23 417 69

The Miami Conservancy District RECONCILIATION OF BANK BALANCE DAYTON SAVINGS & TRUST CO., DAYTON, OHIO June 30, 1920

Balance per Bank Statement, June 30, 1920

\$ 59 458 73

Deduct—Outstanding Checks:

Marmle	A +	Number		A a +
Number 309	# Amount \$ 75 00	10649	\$	Amount 31 00
316	\$ 75 00 500 00	10650	Φ	2 00
317	250 00	10651		200 00
318	1 00	10652		31 97
724	1 00	10653		25 00
1523	15 00	10657		21 65
2824	1 00	10658		29 50
4717	25 00	10663		29 63
6353	137 50	10669		11 37
6768	5 19	10679		240 00
7964	22 66	10682		43 00
8672	3 80	10685		8 25
9554	400 00	10705		270 63
10071	1 500 00	10706		36 70
10255	35 00	10707		396 52
10291	2 100 00	10708		1 00
10251	43 50	10710		20 00
10354	8 15	10712		48 60
10333	18 36	10716		6 30
10491	80 00	10717		35 50
10522	1 029 37	10717		16 00
10528	23 50	10720		25 19
10529	12 37	10721		129 47
10536	6 30	10722		25 35
10546	11 90	10724		12 73
10557	35 00	10725		12 50
10584	4 05	10726		28 74
10585	10 00	10727		9 81
10593	35 00	10728		5 15
10595	14 42	10730		8 75
10601	7 50	10731		427 28
10608	3 00	10732		13 22
10609	3 55	10737		19 50
10623	20 27	10738		855 81
10628	18 69	10739		266 35
10633	18 88	10742		35 00
10634	7 50	10743		66 41
10645	25 00	10745		25 00
10648	15 00	10746		9 00
20010	20 00	20120		0 00

(Carried forward)

The Miami Conservancy District RECONCILIATION OF BANK BALANCE DAYTON SAVINGS & TRUST CO., DAYTON, OHIO June 30, 1920

(Brought forward)

\$ 59 458 73

			527
Number	Amount	Number	Amount
10747	\$ 783	10797	\$ 126 40
10748	30 33	10799	4 80
10751	2 556 29	10800	9 39
10753	213 92	10801	30 00
10754	68 24	10802	82 50
10755	8 80	10804	32 24
10756	64 66	10805	61 50
10759	160 00	10806	21 80
10760	307 00	10807	100 18
10761	50 00	10808	19 89
10763	15 52	10809	18 57
10764	230 00	10810	73 37
10765	5 00	10811	26 40
10766	13 50	10812	10 00
10771	1 000 00	10813	91 56
10773	1 200 00	10814	23 26
10774	20 00	10816	6 00
10775	8 00	10817	1 392 16
10776	10 36	10818	4 00
10777	50 90	10819	158 38
10778	71 35	10820	264 86
10781	26 60	10821	138 21
10782	5 00	10822	18 62
10785	6 60	10823	31 52
10787	9 83	10824	15 52
10789	74 20	10825	·7 25
10790	14 07	10826	50 94
10791	28 60	10827	29 99
10792	7 00	10828	133 85
10793	24 12	10829	830 00
10795	74 62	10830	13 47
10796	24 80		

Total Outstanding Checks

20 217 11

Balance per Ledger, June 30, 1920 (Schedule 3)

\$ 39 241 62

EXHIBIT A. Schedule 3. Sub-Schedule e.

The Miami Conservancy District RECONCILIATION OF BANK BALANCE DAYTON SAVINGS & TRUST CO., DAYTON, OHIO ASSESSMENT DIVISION June 30, 1920

Balance per Bank Statement, June 30, 1920 \$ 2 171 05

Balance per Ledger, June 30, 1920 (Schedule 3)

2 171 05

EXHIBIT A.
Schedule 3.
Sub-Schedule f.

The Miami Conservancy District RECONCILIATION OF BANK BALANCE FIRST NATIONAL BANK, GERMANTOWN, OHIO June 30, 1920

Balance per Ledger, June 30, 1920 (Schedule 3)

Balance per Bank Book as at June 30, 1920

\$ 5 063 46

\$ 5 000 00

Deduct-Outstanding Checks:

Number	Amount	
557	\$ 63 46	
Total Outstanding	Checks	63 46

EXHIBIT A.
Schedule 3.
Sub-Schedule g.

The Miami Conservancy District RECONCILIATION OF BANK BALANCE FIRST NATIONAL BANK, TROY, OHIO June 30, 1920

Balance per Bank Statement, June 30, 1920

\$ 13 039 61

Deduct-Outstanding Checks:

Number	Amount			
136	\$		30	00
152			40	00
176		1	500	00

Total Outstanding Checks

1 570 00

Balance per Ledger, June 30, 1920 (Schedule 3) \$ 11 469 61

EXHIBIT A.
Schedule 3.
Sub-Schedule h.

The Miami Conservancy District RECONCILIATION OF BANK BALANCE NATIONAL CITY BANK OF NEW YORK June 30, 1920

Balance per Bank Statement, June 30, 1920

\$ 187 509 65

Deduct--Outstanding Checks:

Number		Aı	Amount					
2064	\$	4	187	90				
2081		1	628	56				
2082			143	21				
2084		6	702	77				
2085			562	02				
2086		1	961	82				
2087		7	417	57				
2089		2	052	92				
2090		2	986	15				
2091			102	23				
2092			720	90				
2093			167	91				
2094		1	137	45				
2095			570	61				
2096		2	991	22				

Total Outstanding Checks

33 333 24 \$ 154 176 41

Add—Deposits in Transit, June 30, 1920: From State Treasurer for Coupons Transfer of Funds from Special Deposit

\$ 4 922 50

Balance per Ledger, June 30, 1920

35 532 35 40 454 85 \$ 194 631 26 \$159 098 91

Add--Deposit in Transit, June 30, not entered until July 2, 1920

35 532 35

Corrected Balance, June 30, 1920 (Schedule 3)

194 631 26

EXHIBIT A.
Schedule 3.
Sub-Schedule i.

The Miami Conservancy District RECONCILIATION OF BANK BALANCE NATIONAL CITY BANK OF NEW YORK

ASSESSMENT DIVISION
June 30, 1920

Balance per Bank Statement, June 30, 1920

Balance per Ledger, June 30, 1920 (Schedule 3)

\$ 1 089 28

1 089 28

EXHIBIT A.
Schedule 3.
Sub-Schedule j.

The Miami Conservancy District
RECONCILIATION OF BANK BALANCE
NATIONAL CITY BANK OF NEW YORK
BOND INTEREST ACCOUNT
June 30, 1920

Balance per Bank Statement, June 30, 1920

\$ 1 512 50

Deduct-Outstanding Checks:

Number	A	noun	<u>t</u>
187	\$ 1	375	00
212		137	50

Total Outstanding Checks

1 512 50

Account per Ledger, June 30, 1920, balanced. (Schedule 3)

EXHIBIT B

STATEMENT OF

Cash Receipts and Disbursements

COVERING THE PERIOD AUGUST 12, 1915, TO JUNE 30, 1920

and

Summary Balance Sheet
AS OF JUNE 30, 1920

The Miami Conservancy District SUMMARY BALANCE SHEET As of June 30, 1920 Based on Cash Receipts and Disbursements

ASSETS				Not	Cash	n		Inter-D	epar nsfe			Balance	Sheet
Description	Exhibit	Schedule	D	isbu				+	11010			_ As per	
Cash in Banks:													
Special Deposits	A	1	\$ 2	372	500	00						\$ 2 372 5	00 00
Checking Accounts	A	3	₩ "		700								00 06
Cash Advances (Working Funds)	В	2			852					\$ 861	80		90 43
Taxes Collectible	В	3					\$	749 970	34	,,		'749 9	
Interest	В	1	2	181	138	65				3 725	42		13 23
Bond Discount	В	1	-					600 000	00				00 00
Osborn Bonds (Principal)	В	1		2	030	00		9 200	00			11 2	30 00
Osborn Bonds (Interest)	В	1			797	43						7	97 43
Accounts Receivable (Administrati	ive) B	1.			428	31*		13 350	39			12 9	22 08
Notes Receivable	В	1		3	369	52*		75 511	77			72 1	42 25
Osborn Business Claims								44 280	00			44 2	80 00
Administrative	В	1		242	865	27		102 085	14			344 9	50 41
Legal	В	1		385	331	66		18 222	60			403 5	54 26
Taxation	В	1		237	139	44		31 455	10			268 5	94 54
Land	В	1	6	921	133	95				119 395	95	6 801 7	38 00
General Expense	В	1		194	188	17				129 412	61	64 7	75 56
Engineering and Construction	В	1	14	4 307	846	97		914 369	84			15 222 2	16 81
Depreciation, Loss, and Breakage	В	4						14 401	64			14 4	01 64
Temporary Building				17	091	87		522	88			17 6	14 75
Ohio Electric Relocation					604	67				604	67		
Undistributed Items								34 431	41			34 4	31 41
Rip Rap							_	7	80	7	80		
Totals			\$27	273	422	54	\$	2 607 808	91	\$254 008	25	\$29 627 2	23 20

^{*} In reading this report these items should be considered red.

The Miami Conservancy District SUMMARY BALANCE SHEET As of June 30, 1920

Based on Cash Receipts and Disbursements

LIABILITIES			Net Cash		-Departmental ransfers	Balance Sheet
Description	Exhibit	Schedule	Receipts		+	as per Books
Bonds Issued	В	1	\$23 740 690 53		\$ 600 000 00	\$24 340 690 53
Taxes, Penalties and Interest	В	3	2 554 728 77			2 554 728 77
Taxes Uncollected	В	3			749 970 34	749 970 34
Premium on Bonds	В	1	336 961 89			336 961 89
Assessments Paid in Advance	В	- 1	785 960 47			785 960 47
Unclaimed Wages	В	1	2 523 38		27 59	2 550 97
Guaranty Fund	В	1	195 00			195 00
Osborn Business Claims, Cash Paid	В	1	130 097 50*		147 750 00	17 652 50
Accrued Taxes, Cash Paid	В	1	11 340 00*	\$79 02	11 419 02	
Osborn Bonds Outstanding	В	1	1 000 00*		9 200 00	8 200 00
Accounts Payable, Engineering						
and Construction **	В	1			823 912 73	823 912 73
Cash Advances, Field Clerks,	(A	2				
Engineering and Construction	(B	2			6 400 00	6 400 00
Notes Payable	,-		5 200 00*	****	5 200 00	
					*	

\$27 273 422 54

\$79 02

\$2 353 879 68

\$29 627 223 20

Totals

^{**}This item is considered in the Engineering Department and is listed among the Liabilities as a balancing figure only, as it does not appear on the General Books of the District.

^{*} In reading this report these items should be considered red.

	August 12, 1915, to	December 31, 1919	January 1, 1920, t	o June 30, 1920	August 12, 1915, t	o June 30, 1920
Interest Cash Disbursements: Interest on Bonds Interest on Loans Interest on Loans (Deducted from Loan)	\$1 925 000 00 39 941 00 300 00	\$1 965 241 00	\$669 368 99	\$669 36 8 9 9	\$2 594 368 99 39 941 00 300 00	\$2 634 609 99
Less—Cash Receipts: Interest on Checking Accounts Interest on Special Deposits Interest on Bonds (Accrued) Interest, Miscellaneous Net Cash Disbursement	\$ 82 832 97 206 899 10 64 166 77 3 666 24	357 565 08 \$1 607 675 92	\$ 8 063 09 58 644 58 27 852 61 1 345 98	95 906 26 \$573 462 73	\$ 90 896 06 265 543 68 92 019 38 5 012 22	453 471 34 \$2 181 138 65
Less-Inter-Departmental Transfers Asset, as per Balance Sheet (Exhibit B) Osborn Bonds (Principal)		3 725 42 \$1 603 950 50		\$573 462 73		3 725 42 \$2 177 413 23
Cash Disbursements Osborn Bonds Outstanding Less-Inter-Departmental Charge	\$ 10 000 00 800 00	\$ 2 030 00 9 200 00 \$ 11 230 00			\$ 10 000 00 800 00	\$ 2 030 00 9 200 00 \$ 11 230 00
Osborn Bonds (Interest) Cash Disbursements		\$ 787 50	æ	\$ 9 93		\$ 797 43
Accounts Receivable (Administrative) Departmental Transfers Plus-Cash Disbursements Less-Cash Receipts	\$ 105 43 771 03	\$ 1.3 009 95 665 60 \$ 12 344 35	\$ 1 495 00 1 257 71	\$ 340 44 237 29 \$ 577 73	\$ 1 600 43 2 028 74	\$ 13 350 39 428 31 \$ 12 922 08
Notes Receivable Cash Receipts Cash Disbursements Net Cash Receipts Less—Departmental Transfers Net Balance	\$ 500 00 3 400 00	\$ 2 900 00* 5 369 52 \$ 8 269 52	\$ 6 269 52	\$ 6 269 52 70 142 25 \$ 63 872 73	\$ 6 769 52 3 400 00	\$ 3 369 52 75 511 77 \$ 72 142 25

^{*} In reading this report this item should be considered in red.

Maintstrative Sab Disbursement Sab Disburseme		August 12, 1915, to Decem	ber 31, 1919	January 1,	1920, to Jur	ne 30 , 1920	August 12,	1915, to June	30, 1920
Less		\$202 747 03			#47 110 70			\$245 QEQ 73	
Net Cash Disbursement Sample Samp									
Inter-Departmental Transfers:		00 110 3	\$100 035 15		102 00	¢42 G30 12		2 994 40	\$242 OSE 27
Plus-Osborn Business Claims	Net Cash Disbuisement		ψ133 300 10			ф42 Э00 I2			ψκ 4 ε 000 ε1
Plus-Osborn Business Claims	Inter-Departmental Transfers:								
Bulletins		\$99 870 00		\$3 600 00			\$103 470 00		
Bulletins	Technical Reports	8 139 90		68 43			8 208 33		
Services, Engineering Dept. 1755 42 847 09 2 602 51 773 81 160 00 1 160 00	/ = /	6 336 28		2 198 63			8 534 91		
Undistributed Items		1 755 42		847 09	To the second		2 602 51		
Other Miscellaneous Items 1 078 29 118 00 7 992 15 1 196 29 1 196		773 81					773 81		
Other Miscellaneous Items 1 078 29 Total Additions Less—Paymaster's and Chauffeurs' Salaries, Eng. Dept. \$13 140 02 \$4730 39 \$17 870 41 Cost of Printing Contracts, Engineering Department 1 219 75 \$729 74 \$1949 49 Equipment, etc., Eng. Dept. 679 39 \$17 897 5501 75 \$118114 Depreciation 2 467 25 8 75 \$2 476 00 Other Miscellaneous Items 343 32 \$17 849 73 \$100 103 97 \$100 103 97 \$1981 17 \$28 800 71 Asset, as per Balance Sheet (Exhibit B) \$300 039 12 \$345 139 48 \$18 94 91 29 \$15 500 00 Furniture & Fixtures 1 1505 17 \$106 69 \$11611 88 \$1500 00 Services, Engineering Dept. 11 505 17 \$106 69 \$11611 88 \$100 00 Suepense 3 917 08 Total Additions \$117 296 40 \$1128 02 \$1128 02 \$18 424 42 \$18 42 42 \$18 42 42 \$18 42 42 \$18 42 42 \$18 42 42 \$18 42 42 \$18 42 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 42 \$18 42 42 \$18 42 42 \$18 42 42 \$18 42 42 \$18 42 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 \$18 42 \$18 42 \$18 42 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42 \$18 42 42 \$18 42	Equipment			1 160 00			1 160 00		
Total Additions Less—Paymaster's and Chauffeurs' Salaries, Eng. Dept. \$13 140 02 \$47 3039 \$17 870 41 Cost of Printing Contracts, Engineering Department		1 078 29		118 00			1 196 29		
Less—Paymaster's and Chauffeurs' Salaries, Eng. Dept. \$13 140 02 \$4 730 39 \$17 870 41 \$17 870 41 \$18 140 02 \$4 730 39 \$17 870 41 \$18 140 02 \$18 424 42 \$19 75 \$18 424 42 \$19 75 \$19	Total Additions	\$117 953 70			\$ 7 992 15			\$125 945 85	
Cost of Printing Contracts, Engineering Department 1 219 75 Equipment, etc., Eng. Dept. 679 39 Depreciation 2 467 25 Other Miscellaneous Items 343 32 Total Deductions Net Addition 1 100 103 97 Asset, as per Balance Sheet (Exhibit B) \$300 039 12 Legal Cash Disbursements Thus-Departmental Transfers: Plus-Interest Earned \$1 500 00 Services, Engineering Dept. 11 505 17 Furniture & Fixtures 171 51 Asset and the state of	Less-Paymaster's and Chauffeurs'								
Engineering Department 1 219 75 729 74 1 949 49 Equipment, etc., Eng. Dept. 679 39 501 75 1 1811 14 Depreciation 2 467 25 8 75 2 476 00 Other Miscellaneous Items 343 32 100 103 97 1 981 17 1 181 17 1 181 17 181 17 181 17 181 17 181 17 181 17 181 17 181 181	Salaries, Eng. Dept.	\$13 140 02	•	\$4 730 39			\$ 17 870 41	*	
Equipment, etc., Eng. Dept. 679 39	Cost of Printing Contracts,								
Depreciation Other Miscellaneous Items 2 467 25 343 32 32	Engineering Department	1 219 75		729 74			1 949 49		
Other Miscellaneous Items Total Deductions Net Addition Net Addition Asset, as per Balance Sheet (Exhibit B) Legal Cash Disbursements Plus—Interest Earned Services, Engineering Dept. Furniture & Fixtures Furniture & Fixtures Services, Taxation Dept. Services, Taxation Dept. Services, Taxation Dept. Suspense Total Additions 17 296 40 100 103 97 10	Equipment, etc., Eng. Dept.	679 39		501 75			1 181 14		
Total Deductions Net Addition	Depreciation			8 75					
Net Addition				40 35			383 67		
Asset, as per Balance Sheet (Exhibit B) \$300 039 12 \$44 911 29 \$344 950 41 Legal Cash Disbursements \$345 139 48 \$40 192 18 \$385 331 66 Inter-Departmental Transfers: PlusInterest Earned \$1 500 00 \$1 500 00 \$1 500 00 \$1 500 00 \$1 500 00 \$1 500 00 \$1 611 86 \$106 69 \$11 611 86 \$11 611		\$ 17 849 73			6 010 98		717	23 860 71	
Legal \$345 139 48 \$40 192 18 \$385 331 66 Inter-Departmental Transfers: Plus-Interest Earned \$1 500 00 \$1 500 00 \$1 500 00 Services, Engineering Dept. 11 505 17 \$106 69 11 611 86 \$1 501 50 Furniture & Fixtures 171 51 40 00 211 51 \$383 97 Miscellaneous 800 00 800 00 800 00 Suspense 3 917 08 \$17 296 40 \$1 128 02 \$18 424 42	Net Addition		100 103 97			1 981 17			102 085 14
Legal \$345 139 48 \$40 192 18 \$385 331 66 Total Additions Legal \$345 139 48 \$40 192 18 \$385 331 66 \$385 331 66 \$1 500 00 \$1 500 00 \$1 500 00 \$1 500 00 \$1 61 86 \$1 500 00 \$1 61 86 \$1 51 51 \$1 500 00 \$1 51 51 \$1 500 00 \$1 500 00 \$11 51 \$1 500 00 \$1 500 00 \$11 51 \$10 69 \$1 500 00 \$11 51 \$10 69 \$1 500 00 \$11 51 \$10 60 \$1 500 00 \$11 51 \$10 60 \$1 500 00 \$1 500 00 \$10 60 \$1 500 00 \$1 500 00 \$11 51 \$1 500 00 \$10 60 \$10 60 \$1 500 00 \$10 60 \$10 60 \$1 500 00 \$10 60 \$10 60 \$1 500 00 \$10 60 \$10 60 \$1 500 00 \$10 60 \$10 60 \$1 500 00 \$10 60 \$10 60 \$1 500 00 \$10 60 \$10 60 \$1 500 00 \$10 60 \$10 60 \$1 50 00 </td <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>									
Legal \$345 139 48 \$40 192 18 \$385 331 66 Inter-Departmental Transfers: Plus-Interest Earned \$1 500 00 \$1 500 00 \$1 500 00 Services, Engineering Dept. 11 505 17 \$106 69 11 611 86 \$1 501 50 Furniture & Fixtures 171 51 40 00 211 51 \$383 97 Miscellaneous 800 00 800 00 800 00 Suspense 3 917 08 \$17 296 40 \$1 128 02 \$18 424 42	Asset, as per Balance Sheet (Exhibit	t B)	\$300 039 12			\$44 911 29			\$344 950 41
Cash Disbursements \$345 139 48 \$40 192 18 \$385 331 66 Inter-Departmental Transfers: PlusInterest Earned \$1 500 00 \$1 500 00 Services, Engineering Dept. 11 505 17 \$106 69 11 611 86 Furniture & Fixtures 171 51 40 00 211 51 Services, Taxation Dept. 202 64 181 33 383 97 Miscellaneous 800 00 800 00 Suspense 3 917 08 3 917 08 Total Additions \$1 296 40 \$1 128 02 \$18 424 42						AND THE RESERVE TO SERVE TO SE			
Inter-Departmental Transfers: Plus-Interest Earned \$ 1 500 00 \$ 1 500 00 \$ 1 500 00 \$ 1 611 86 \$ 1 500 00 \$ 1 611 86 \$ 1 500 00 \$ 1 611 86 \$ 1 500 00 \$ 1 611 86 \$ 1 500 00 \$ 1 611 86 \$ 1 500 00 \$ 1 611 80 \$ 1 500 00 \$ 1 611 80 \$ 1	Legal								
Plus—Interest Earned \$ 1 500 00 Services, Engineering Dept. 11 505 17 \$ 106 69 \$ 11 611 86 Furniture & Fixtures 171 51 40 00 211 51 Services, Taxation Dept. 202 64 181 33 383 97 Miscellaneous 800 00 800 00 Suspense 3 917 08 Total Additions \$ 17 296 40 \$ 1 128 02 \$ 18 424 42			\$345 139 48			\$40 192 18			\$385 331 66
Services, Engineering Dept. 11 505 17 \$ 106 69 11 611 86 Furniture & Fixtures 171 51 40 00 211 51 Services, Taxation Dept. 202 64 181 33 383 97 Miscellaneous 800 00 800 00 Suspense 3 917 08 3 917 08 Total Additions \$ 17 296 40 \$ 1 128 02 \$ 18 424 42						57			
Furniture & Fixtures 171 51 40 00 211 51 Services, Taxation Dept. 202 64 181 33 383 97 Miscellaneous 800 00 800 00 Suspense 3 917 08 Total Additions \$ 17 296 40 \$ 1 128 02 \$ 18 424 42		**							
Services, Taxation Dept. 202 64 181 33 383 97 Miscellaneous 800 00 800 00 Suspense 3 917 08 3 917 08 Total Additions \$ 17 296 40 \$ 1 128 02 \$ 18 424 42									
Miscellaneous 800 00 Suspense 3 917 08 Total Additions \$ 17 296 40 \$ 1 128 02 \$ 18 424 42									
Suspense 3 917 08 Total Additions \$ 17 296 40 \$ 1 128 02 \$ 18 424 42		202 64							
Total Additions \$ 17 296 40 \$ 1 128 02 \$ 18 424 42				800 00					
							3 917 08		
					\$ 1 128 02			\$ 18 424 42	
Less—Depreciation \$ 162 05							1.00		
Miscellaneous Items 23 95 \$ 15 82 39 77				\$ 15 82			39 77		
Total Deductions 186 00 15 82 201 82		186 00	A 100 130 10		15 82			201 82	10 000 00
Net Addition \$ 17 110 40 1 112 20 18 222 60	Net Addition		\$ 17 110 40			1 112 20			18 222 60
Asset, as per Balance Sheet (Exhibit B) \$362 249 88 \$41 304 38	Asset, as per Balance Sheet (Exhibit	t B)	\$362 249 88			\$41 304 38			\$403 554 26

	August 12, 1915, to De	cember 31, 1919	January 1, 1920, to J	une 30, 1920	August 12, 1915, to June	30, 1920
Taxation and Appraisal Cash Disbursements Taxat Departmental Transfers:		\$ 219 975 72		\$ 17 163 72		\$ 237 139 44
Furniture and Fixtures Transfer from Suspense Total Additions Less—Furniture & Fixtures to Eng.Dept.\$ Services, Engineering Dept. Services, Legal Department Services, Administrative Dept.	6 498 68 65 28 90 24 \$ 36 654 20 212 32 339 00 202 64 4 147 52		\$ 18 71 \$ 18 71 \$117 00 181 33 18 00		\$36 517 39 65 28 90 24 \$ 36 672 91 \$ 212 32 456 00 383 97 18 00 4 147 52	
Total Deductions Net Addition	4 901 48	31 752 72	316 33	297 62*	5 217 81	31 455 10
Asset, as per Balance Sheet (Exhibit B))	\$ 251 728 44		\$ 16 866 10		\$ 268 594 54
Abbot, as per summer and (,					
Land Cash Disbursements: Land Investments Land Operations	\$7 465 960 86 203 437 79 43 540 82		\$203 216 19 69 863 01 3 361 98	181	\$7 669 177 05 273 300 80 46 902 80	
Crop Operations Equipment, etc. Total Cash Disbursements Less—Accrued Taxes Less—Cash Receipts:	5 328 45 \$7 718 267 92 11 340 00		\$276 479 37	\$276 479 37	5 366 64 \$7 994 747 29 11 340 00	\$7 983 407 29
From Rentals From Crops From Seeds From Timber	\$ 150 039 37 214 256 00 2 178 23 17 599 59		\$ 44 273 71 114 825 27 385 62 2 841 18		\$ 194 313 08 329 081 27 2 563 85 20 440 77	
From Gravel From Insurance (Fire Loss) From Insurance (Windstorm Loss)	3 902 73 1 826 64 248 74 195 198 30		717 42 1 643 07 28 18 310 744 70	2	4 620 15 3 469 71 276 92 505 943 00	
From Sale of Real Estate Miscallaneous	1 443 26		121 33	475 580 48	1 564 59	1 062 273 34
Net Cash Disbursement (Carried Forwa	ard)	\$7 120 235 06		\$199 101 11*		\$6 921 133 95

^{*} In reading this report these items should be considered red.

	August 12, 1915, to Dec	ember 31, 1919	January 1,	1920, to June	30, 1920	August 12, 19	15, to June 3	0, 1920
Land (Continued) Net Cash Disbursement (Brought Forward	d.)	\$7 120 235 06			\$199 101 11*			\$6 921 133 95
Inter-Departmental Transfers: Plus-Services, Engineering Dept. Cement, Engineering Dept. Lumber, Engineering Dept. Notes Payable Interest on Land Purchases Other Miscellaneous Items Accrued Taxes Transfer from Suspense Total Additions Less-Depreciation	\$ 3 112 00 515 34 2 004 04 5 200 00 2 225 42 732 75 11 396 70 4 670 10 \$ 29 856 3	5	\$ 531 01 31 22 87 29	\$ 649 52		\$ 3 643 01 515 34 2 035 26 5 200 00 2 225 42 820 04 11 396 70 4 670 10 \$ 668 85	\$ 30 505 87	
Accounts Receivable Lumber, Engineering Dept. Timber, Engineering Dept. Rent, Engineering Dept. Services, Engineering Dept. Crops, Engineering Dept. Furniture & Fixtures, Eng. Dept. Coal, Engineering Dept. Other Miscellaneous Items	7 82 259 05 850 13		\$ 345 77 1 452 15 364 87 1 206 50 387 27 266 42			13 355 72 2 672 92 28 194 14 10 591 29 14 837 34 436 34 78 37 7 82 259 05 3 309 19		
Notes Receivable Accrued Taxes Total Deductions Net Deduction	5 269 52 79 02 73 277 5	43 421 18	70 142 25	76 624 29	75 974 77	75 411 77 79 02	149 901 82	119 395 95
Asset, as per Balance Sheet (Exhib	oit B)	\$7 076 813 88			\$275 075 88*			\$6 801 738 00
Ceneral Expense Cash Disbursements Less—Cash Receipts Net Cash Disbursements	\$147 558 7; 147 6			\$46 779 82 2 73	\$ 46 777 09		\$194 338 54 150 37	\$ 194 188 17
Inter-Departmental Transfers: Plus-Services, Engineering Dept. Services, Land Department Transfer from Suspense Miscellaneous Items Total Additions Less-Paymaster's and Chauffeurs'	\$ 253 89 408 82 67 05 \$ 729 76	ទី	\$ 128 86 2 359 06 5 33	\$ 2 493 25		\$ 382 75 2 359 06 408 82 72 38	\$ 3 223 01	
Salaries Services, Engineering Dept. Net Deduction	\$ 1 148 19 79 398 17 80 546 30	79 816 60	\$ 563 50 51 525 76	52 089 26	49 596 01	\$ 1 711 69 130 923 93	132 635 62	129 412 61
Asset, as per Balance Sheet (Exhibi	it B)	\$ 67 594 48			\$ 2 818 92*			\$ 64 775 56

^{*} In reading this report these items should be considered red.

	August 12,	1915, to Dece	mber 31, 1919	January 1	, 1920, to Ju	ne 30, 1920	August 1	2, 1915, to J	une 30, 1920
Engineering and Construction			#10 570 040 07			** *** ***			#1.4 FOT 400 01
Cash Disbursements			\$12 539 948 63			\$2 243 459 58			\$14 783 408 21
LessCash Advances			3 900 00			22 247 452 50			3 900 00
			\$12 536 048 63			\$2 243 459 58			\$14 779 508 21
Less—Cash Receipts:									
Baltimore & Ohio R. R.		\$104 874 97						\$104 874 97	
Sales of Commissary Stores		100 012 15			\$43 853 71			143 865 86	
Sales of Meals		22 235 11			3 627 94			25 863 05	
Sales of Gravel		6 468 05			3 968 11			10 436 16	
Cottage Rent		7 358 42			2 888 59			10 247 01	
Accounts Receivable		147 231 95						147 231 95	
Miscellaneous Income		18 566 20	406 746 85		10 576 04	64 914 39		29 142 24	471 661 24
Net Cash Disbursements		A-1	\$12 129 301 78			\$2 178 545 19			\$14 307 846 97
Not oddir bibburbomontol			*			8/2			
Unpaid Liabilities			538 422 83			285 489 90			823 912 73
Net Cash Advances			3 900 00						3 900 00
			2 500 00	*					2 500 00
Advance to Office Engineer (Transferred)			\$12 674 124 61			\$2 464 035 09		*	\$15 138 159 70
*			Ψ12 014 124 01			Ψ2 404 000 00			#10 100 100 70
T									
Inter-Departmental Transfers:	S.								
PlusProportion of Paymaster's and	41 (571 07			Φ E 701 00			Ф 10 077 E0		
Chauffeurs' Salaries & Auto Exp.	\$14 531 63			\$ 5 301 89			\$ 19 833 52		
Equipment, Books, etc.	752 88						752 88		
Cost of Printing Contracts	1 219 75						1 219 75		
Ohio Electric Relocation	604 67						604 67		
Timber, Land Department	27 829 27			364 87			28 194 14		
Rents, ""	9 384 79			1 206 50			10 591 29		
Buildings," "				297 00			297 00		
Services, " "	14 450 07			340 27			14 790 34		
Coal, ""	259 05						259 05		
Lumber, "	1 220 77			1 452 15			2 672 92		
Crops, " "	169 92			266 42			436 34		
Cement, " "	7 82						7 82		
Furniture & Fixtures, Taxation Dep	ot. 212 32						212 32		
Services, Taxation Dept.	339 00			117 00			456 00		
Furniture & Fixtures, Admin. Dept.			XI			•	83 37		
Liability Insurance	76 223 61			51 251 48			127 475 09		865
Fire Insurance	2 805 15			16 28			2 821 43		
Suspense	157 97			1 171 23			1 329 20		
	32 52			1 11 20			32 52		
Unclaimed Wages	443 32			1 255 46			1 698 78		
Miscellaneous Items	443 32	150 707 00	V	1 200 40	63 040 55		1 000 70	213 768 43	
Total Additions		150 727 88			00 040 00			210 100 40	
(Carried Forward)		\$150 727 88	\$12 674 124 61		\$63 040 55	\$2 464 035 09		\$213 768 43	\$15 138 159 70

	August 12,	1915, to Dece	ember 31, 1919	January 1	, 1920, to Ju	ine 30, 1920	August 12,	1915, to June	30, 1920
Engineering & Construction (Continued) (Brought Forward)		\$150 727 88	\$12 674 124 61		\$ 63 040 55	\$2 464 035 09		\$ 213 768 43	\$15 138 159 70
Less—Services for Taxation Services for Legal Services for Land Services for Administrative Services for General Expense Services for Technical Reports Services for Bulletins Undistributed Items Depreciation Damages Miscellaneous Items Total Deductions Net Addition	\$ 36 541 96 11 592 25 5 770 59 1 758 38 258 68 4 098 03 3 356 01 27 229 45 6 947 22 579 59 382 57	98 514 73	52 213 15	\$ 18 71 106 69 562 23 2 007 09 128 86 68 43 2 198 63 26 075 66	31 196 59	31 843 96	\$ 36 560 67 11 698 94 6 332 82 3 765 47 387 54 4 166 46 5 554 64 53 305 11 6 947 22 579 59 412 86	129 711 32	84 057 11
Asset, as per Balance Sheet (Exhibit B)		\$12 726 337 76			\$2 495 879 05			\$15 222 216 81
						SUM	MARY		
					Coa Lun All Fre Construct Operati	ment	ng	\$ 9 002 90 9 827 54 9 379 97 754 702 60 46 894 58	\$ 829 807 59 14 307 333 96 78 675 26
					Cash Adva		d Construction	1	6 400 00 \$15 222 216 81
Bonds Cash Plus—Discount on Bonds Less—Premium on Bonds		.9 594 900 00 600 000 00 0 194 900 00 194 900 00		\$4		ances , Engineering and	\$	\$24 077 652 42 600 000 00 \$24 677 652 42 336 961 89	6 400 00 \$15 222 216 81

August	12, 1915, to De	ecember 31, 1919	January 1, 1920, to	June 30, 1920	August 12, 1915, t	o June 30, 1920
Assessments Paid in Advance Cash Receipts (Net)		<u>\$765 262 45</u>		\$ 20 698 02		<u>\$785 960 47</u>
Unclaimed Wages Cash Receipts (Net) Plus—Transfer from Engineering Dept. Less—Transfer to Engineering Dept.	\$ 32 52 13	\$ 2 252 82 32 39 \$ 2 285 21	\$ 480	\$ 270 56 4 80 \$ 265 76	\$ 32 52 4 93	\$ 2 523 38 27 59 \$ 2 550 97
Guaranty Fund Deposits on Plans Deposits Refunded	\$ 430 00 235 00			a	\$ 430 00 235 00	
Liability, as per Balance Sheet (Exhibit B)		\$ 195 00				\$ 195 00
Osborn Business Claims Total Liability Plus—Transfer from Administration Dept. Less—Cash Paid	\$143 785 00 365 00	\$144 150 00 125 217 50		\$ 3 600 00 4 880 00	\$143 785 00 <u>3 965 00</u>	\$147 750 00 130 097 50
Liability, as per Balance Sheet (Exhibit B)		\$ 18 932 50	** 30	\$ 1 280 00*	*	\$ 17 652 50
Accrued Taxes Total Liability Cash Paid	\$ 11 340 00 11 340 00				\$ 11 340 00 11 340 00	
Osborn Bonds Outstanding Departmental Transfer Less—Cash Paid		\$ 9 200 00		\$ 1 000 00		\$ 9 200 00 1 000·00
Liability, as per Balance Sheet (Exhibit B)		\$ 9 200 00		<u>\$ 1 000 00</u>		\$ 8 200 00

^{*} In reading this report this item should be considered red.

The Miami Conservancy District CASH ADVANCES (WORKING FUNDS) June 30, 1920

Name or Location	Position	Amount	
General (Imprest) Funds			
Copenhafer, F. M.	Land Agent	\$ 400 00	
Dodds, F. J.	Paymaster	1 500 00	
Kennedy, Robert	Land Agent	300 00	
O'Brien, Wade B.	Auditor	500 00	
Pay Roll Fund	(Sub-Schedule a)	45 000 00	
Petty Cash Fund		100 00	
Phillips, C. N.	Office Engineer	2 500 00	\$50 300 00
Special Advances			
Archer, R. W.	State Treasurer	\$ 50 00	
Bridge, M. H.	Ass't to Attorney	2 240 43	
Brown, O. B.	Attorney	500 00	2 790 43
Denis and Denis denis			
Engineering Department	7:-13 C11-	# POO OO	
Germantown, Feature No. 1	Field Clerk	\$ 700 00	
Englewood, Feature No. 2	Field Clerk	700 00	
Lockington, Feature No. 3	Field Clerk	500 00	
Taylorsville, Feature No. 4	Field Clerk	1 000 00	
Huffman, Feature No. 5	Field Clerk	500 00	
Hamilton, Feature No. 58	Field Clerk	500 00	3 900 00
m - 1 //2	11111 7		#== ·-
Total (E	xhibit B)		\$56 990 43

The Miami Conservancy District TAXES UNCOLLECTED June 30, 1920

FIRST ANNUAL TAX ASSESSMENT

ē.	Total Assessments	Add: Penalties	Add: Depository Interest	Total to be Collected by County Treasurer	Cash Received by District to June 30, 1920	Total Uncollected at June 30, 1920	
Miami County	\$ 28 346 50	\$ 58 18	\$ 47 16	\$ 28 451 84	\$ 28 239 67	\$ 212 17	
Hamilton County	482 10	28 81		510 91	483 53	27 38	
Montgomery County	1 341 448 48	2 381 76	381 62	1 344 211 86	1 340 117 16	4 094 70	
Warren County	9 069 38	4 32		9 073 70	9 024 86	48 84	
Butler County	430 010 10	803 04		430 813 14	430 404 68	408 46	
Total First Installment	\$1 809 356 56	\$3 276 11	\$428 78	\$1 813 061 45	\$1 808 269 90	\$ 4 791 55	
SECOND ANNUAL TAX ASSESSMENT							
Miami County	\$ 24 384 52			\$ 24 384 52	\$ 12 540 06	\$ 11 844 46	
Hamilton County	451 44			451 44	387 15	64 29	
Montgomery County	1 105 070 52			1 105 070 52	552 573 48	552 497 04	
Warren County	7 520 86			7 520 86	3 777 24	3 743 62	
Butler County	354 210 32			354 210 32	177 180 94	177 029 38	
Total Second Installment	\$1 491 637 66	-		\$1 491 637 66	\$ 746 458 87	\$ 745 178 79	
Total First & Second Installments (Exhibit B)	\$3 300 994 22	\$3 276 11	\$428 78	\$3 304 699 11	\$2 554 728 77	<u>\$ 749 970 34</u>	

The Miami Conservancy District DEPRECIATION, LOSS AND BREAKAGE June 30, 1920

	Furniture and Fixtures	Equipment	Books, Maps and Drawings	Total
Administrative	\$1 449 76	\$ 798 21	\$ 12 41	\$ 2 260 38
110111111111111111111111111111111111111	# = 110 10	w 100 x2	w =~	# 2 200 00
Legal	138 60	12	33 55	172 15
Land	43 11	625 74		668 85
Taxation	2 004 80	2 253 36	43 19	4 301 35
Engineering and Construction *	1 125 39	5 700 15	173 37	6 998 91
Totals	\$4 761 66	\$9 377 46	\$262 52	\$14 401 64

^{*} The depreciation shown in this department was all deducted prior to January 1, 1919, and does not appear on the books of the department.